



OFFICE OF THE CITY ENGINEER
Quarterly Project Status Report

June 2009

PHONE: 673-6000

FAX: 673-6004

TO: Sharon Ball – ComDev
Ron Chatelain – ENG
Michael Erlund, P.E. - TE
Paul Fox - ENG
F. W. Dodge Division
Jerry Erwin - ENG
Lonnie Fouts – T&D
Wayne Goss - PM
Larry Hester - CenterPoint
Clinton Hollis – AT&T
Ralph Hollis – AT&T
Jim Juneau – ENG
James Kennedy – ENG
Michael Leone – SWEPCO
Andy Long – DOTD

Tom Mattox – PUR
Bonnie Moore – Com Dev
Linda Morehead – ENG
Gary McClure – ENG
Ernie Negrete – S&D
Ron Norwood, P.E. – ENG
Kirk Rice – T&D
Pamela Shannon – ENG
Dale Sibley, Interim CAO
Malcolm Stadtlander – PM
H. M. Strong - DOS
Mary Sylvie - Admin
Jim Thomas – SWEPCO
Mica Whorton - ComCast
Andrew Zagars, P.E., - ENG

FROM: Robert Westerman, P.E.
Assistant City Engineer

Ali Mustapha, P.E.
Assistant City Engineer

Barbara Featherston, P.E.
Assistant City Engineer

The intent of this report is to provide a concise quarterly report of projects currently under design and in construction. For your convenience, each engineering office has sorted and arranged these projects by priority in each office. This is not a complete list of all projects currently being monitored. Should there be questions concerning specific projects, please contact the assigned project manager. Questions concerning non-listed projects or the report in general, should be directed to the appropriate engineering office at 673-6000: Ali Mustapha for drainage and private water and sewer projects, Robert Westerman for street projects, and Barbara Featherston for water and sewer projects.

CITY ENGINEERING PROJECTS

A

ALLEY BEHIND 320 TEXAS AVE.	12
AMISS TO W. COLLEGE WATER MAIN.....	14
AMISS.....	8,12
AUGURS LIFT STATION	9
AVERY & LOUIS WATER MAIN	12

B

BIENVILLE PATH UNIT 2	16
BACKFLOW PREVENTERS	8
BROADMOOR LIFT STATION	9

C

2008 CONCRETE PANEL REPLACEMENT	3
2006 CONCRETE PAVEMENT UNDERSEAL	3
CADDO SHERIFF'S WORK RELEASE FACILITY.....	16
CEDAR GROVE LIFT STATION	13
CHARLES AVE (200 BLK) SEWER	15
CROSS LAKE WATER SHED	10

D

DARIEN LIFT STATION	12
DIXIE GARDEN LIFT STATION.....	13
DOWNTOWN SIDEWALK REPAIR.....	2

E, F

84 TH ST. EAST OF BAYOU POINT.....	6
FANNIN LIFT STATION	13
FIFTH ST. WATER MAIN.....	12
FLOURNOY-LUCAS/ELLERBE W&S MAIN	14

G

GILBERT DR. TRAFFIC CIRCLE.....	2
---------------------------------	---

H, I

HARDY LIFT STATION	15
HEARNE SEWER	8
HIDEAWAY HARBOR.....	22
HILRY HUCKABY III AVENUE	16
HOPE ST. WATER MAIN	8
I-49 LANDSCAPING	1

J, K

L

LAKESHORE DRIVE IMPROVEMENTS	7
LEGARDY LIFT STATION	13
LIFT STATION MAINT. BUILDING	10
LONG LAKE LIFT STATION	14
LUCAS LIFT STATION	9
LUCAS & N. REGIONAL WWTP	10,13

M

MCNEILL WATER PLANT 14
MICHEL ST. WATER MAIN 10
MISCELLANEOUS LIFT STATIONS..... 10
MURPHY ST. VIA DUCT 1

N, O

NORTHERN HEIGHTS SUB..... 7,15
THE OAKS 15
OCKLEY DITCH CHANNEL 4

P

PAVED DRAINAGE DITCH REPAIRS 6,7
PIERREMONT & FAIRFIELD 3
PINE HILLS LIFT STATION 9
POPEYE'S 7
PROVENANCE 4

Q, R

QUERBES LIFT STATION 9
RAILROAD CROSSING HOLLYWOOD @ MANSFIELD..... 3
RICHMOND ST. WATER MAIN 12
RIVERBROOK..... 17
RUSSELL ROAD WATER MAIN 9
RUTHERFORD TRAFFIC CIRCLE 6

S

70TH ST. PUMP STATION 14
SANITARY SEWER OVERFLOW 8
SHREVE PARK INDUSTRIAL CAMPUS PH 4..... 4
SIDEWALK IMPROVEMENTS MARKET @ LAKE 5
SOUTH BROOKWOOD DR BRIDGE 3
SOUTHFIELD ROAD WATER MAIN 16
SOUTHFIELD (600 BLOCK) SEWER MAIN 16
SOUTH HIGHLAND LIFT STATION 9
SOUTHERN TRACE 15
SOUTHFIELD ROAD 12" WATER MAIN 15
SOUTHERN LOOP PHASE III WALLACE LAKE WM 12
SOUTHEAST SHREVEPORT WATER DIST. SYSTEM (LINWOOD AVE.)..... 15
SOUTHEAST SHREVEPORT WATER DISTRIBUTION PHASE I 14
SOUTHEAST SHREVEPORT WATER DISTRIBUTION PHASE II 14
SOUTHEAST SHREVEPORT WATER DISTRIBUTION PHASE III 14
SPRING @ MILAM SIDEWALK 5

T

TEXAS AVENUE TURN LANES..... 2
3132 STREET LIGHTING..... 2

U, V, W

VALLEY VIEW BRIDGE WATER MAIN REPAIR..... 3
WALLACE LIFT STATION 13
WATER & WASTEWATER ELECTRICAL SYSTEM RELIABILITY PROGRAM 12
WEST 70TH & PINES PUMP STATION 14
WEST 70TH ST. WATER MAIN 15
WILLIS KNIGHTON 16

X,Y,Z

YOUREE DR / KINGS HWY 1
YOUREE FLOOD CONTROL..... 4

PROJECT STATUS REPORT

JUNE 2009

ROADS AND BRIDGES

ACTIVE DESIGN PROJECTS

1. **YOUREE DR./KINGS HWY. INTER.**
Project Manager: Westerman
Design Status: Final
Estimated Plan Completion Date:
Need
Have
Estimated ROW Completion Date: TBD
REMARKS: The Consultant has completed the ACPs. The ACPs have been transmitted to the LA. DOTD for review and comment. Consultant working on final plans. Submitted ACPs to LA DOTD for review. Latest set of comments were received on Sept 30, 2004. DOTD to begin working on ROW. Final mylars sent to LA DOTD.

Whole	Partial	ROW Drg	Servt. Tem	Expropriation
-------	---------	------------	------------	---------------

2. **MURPHY STREET VIADUCT/BRIDGE REPLACEMENT**
Project Manager: Zagars
Design Status: Survey
REMARKS: State selected bridge for replacement thru off-system bridge program. Survey approved; issued Notice to Proceed on preliminaries. Preliminary plans sent to LA DOTD. Plan in Hand meeting scheduled for Dec. 3, 2008. Post Plan-in-Hand plans complete; forwarded to LA DOTD.

3. **I-49 LANDSCAPING**
Project Manager: Zagars
Design Status: Final
REMARKS: Addressing LA DOTD comments.

SECTION II

OTHER DESIGN PROJECTS

1. **3132 STREET LIGHTING**
Project Manager: Westerman
Design Status: Final
REMARKS: Received pre-acps to schedule plan-in-hand. Awaiting cost information to submit paper work to LA DOTD. Project put on hold until funding is available from the State.
Project No. 92-C008
Design Firm: TBA
Percent Complete: 90%
2. **TEXAS AVENUE TURN LANES**
Project Manager: Westerman
Design Status: Final
REMARKS: Submitted to DOTD for permit.
Project No. 01-C032
Design Firm: In-house
Percent Complete: 90%

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

1. **GILBERT DR. & BRIARWOOD TRAFFIC CIRCLE**
Project Manager: Zagars
Bid Date: Bid opened 5/21/09
Project No. 01-C031
2. **DOWNTOWN SIDEWALK REPAIR**
Project Manager: Juneau
Bid Date: 2/19/09
Project No. 01-C031
3. **DOWNTOWN STREETScape REPAIRS/Texas St. Crosswalks**
Project Manager: Westerman
Bid Date: 5/21/09
Project No. RFQ #09-517
4. **2009 G.F. ASPHALT OVERLAY PROGRAM**
Project Manager: Juneau
Bid Date: 6/18/09
Project No. IFB #09-031
5. **2009 CITYWIDE CONCRETE PANEL REPLACEMENT PROGRAM**
Project Manager: Juneau
Bid Date: 6/11/09
Project No. 09-C001
6. **MUNICIPAL AUDITORIUM PARKING LOT**
Project Manager: Zagars
Bid Date: 7/2/09
Project No. 06-A003

DRAINAGE

ACTIVE DESIGN PROJECTS

1. **OCKLEY DITCH CHANNEL IMPROVEMENTS**
Ockley Dr. to St. Vincent Ditch

Project No. 92-D002

Project Manager: Mustapha
Design Status: Final

Design Firm: Dikita
Percent Complete: 90%

Estimated plan completion date: Sept., 2001

REMARKS: Design contract is complete. Issued notice to proceed on 10/27/99. Survey is complete; received and reviewed preliminary plans. Conducted PIH; waiting for revised submittals. Submitted revised submittals to DOTD statewide flood control section for review and approval. Received comments from DOTD. Conducted plan coordination and plan-in-hand on March 21, 2001. Issued NTP for final plans. Waiting on submittal of ACPs. Engineer is behind schedule on submittals. Received ACPs; in review. Plans are incomplete and need major revisions. We may have to redesign project and select a consultant to provide full services in 2004. Atchley & Atchley was selected to complete design. Received executed contract; issued Notice to Proceed. Received and reviewed submittals. Received ACPs; in review. Submitted ACPs to DOTD for review. Received comments from DOTD; consultant is working on revisions. Received revised plans from consultant; in review.

2. **YOUREE DR. FLOOD CONTROL IMPROVEMENTS**

Project No. 96-D004

Project Manager: Mustapha
Design Status: Final

Design Firm: Atchley & Atchley
Percent complete: 100%

Estimated plan completion date: Nov. 2000

REMARKS: Received executed contract & issued Notice to Proceed. Received & reviewed advance check prints. Conducted coordination meeting with DOTD on July 11, 2000. Completed and submitted applications to DOTD and requested funding under the statewide flood control program. Received approval letter from DOTD. Prepared Council resolution required for contract agreement. Received copy of executed agreement from DOTD. Design engineer is revising plans to meet DOTD requirements. Waiting on revised submittals from consultant. Submitted plans to DOTD - statewide flood control for review and approval. Conducted PIH on 10/2/02. Working on ACPs. DOTD would like to consider incorporating this project with the planned DOTD improvements to Youree (Kings Hwy to Sand Beach Drive). DOTD received bids. Best Yet is the contractor. Construction is underway. Waiting on the request for payment from DOTD.

SECTION II

OTHER DESIGN PROJECTS

1. **MASTER DRAINAGE PLAN**
Project Manager: Westerman

Project No. 84-D029
Design Firm: AFJM

2. **VALLEYVIEW DITCH**
Project Manager: Mustapha

Project No. 01-D016
Design Firm: AFMC

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

- | | | | |
|----|--|--------------------|----------------|
| 1. | 84TH ST. EAST OF BAYOU POINT PHASE BB
Project Manager: McClure
Project Inspector: Lynn
Contractor: William Carter
REMARKS: In bid process. | Project No. | Private |
| 2. | PAVED DRAINAGE DITCH REPAIRS PH W, 164 DUDLEY
Project Manager: McClure
Project Inspector: Herrington
Contractor: Wimbley
REMARKS: Contract routing. | Project No. | 01-D016 |
| 3. | PAVED DRAINAGE DITCH REPAIRS PH V
Sycamore & Poland
Project Manager: McClure
Project Inspector: Mudd
Contractor: Brother's Concrete
REMARKS: Contract routing. | Project No. | 01-D016 |
| 4. | PAVED DRAINAGE DITCH REPAIRS PH X, 2400 TEXAS ST.
Project Manager: McClure
Project Inspector: Mudd
Contractor: Wimbley
REMARKS: Contract routing. | Project No. | 01-D016 |
| 5. | PAVED DRAINAGE DITCH REPAIRS PH Y, ASHTON ST.
Project Manager: McClure
Project Inspector: Lynn
Contractor: Penn Transport
REMARKS: Contract routing. | Project No. | 01-D016 |
| 6. | PAVED DRAINAGE DITCH REPAIRS PH Z, 8900 HAWTHORNE
Project Manager: McClure
Project Inspector: Herrington
Contractor: Wimbley
REMARKS: Contract routing. | Project No. | 01-D016 |
| 7. | PAVED DRAINAGE DITCH REPAIRS PH AA, 5800 CANAL ST.
Project Manager: McClure
Project Inspector: Mudd
Contractor: CW&W
REMARKS: Contract routing. | Project No. | 01-D016 |
| 8. | PAVED DRAINAGE DITCH REPAIRS PH CC, 650 WILKINSON
Project Manager: McClure
Project Inspector: Lynn
Contractor: TBD
REMARKS: In bid process. | Project No. | 01-D016 |

WATER & SEWERAGE

ACTIVE DESIGN PROJECTS

1. **T.L. AMISS WATER TREATMENT FACILITY AUTOMATION** **Project No. 98-E006**
Project Manager: Featherston
Eng. Percent Complete: 99.32% (Phase 1) Const. Percent Complete: 99.45% (Ph 1)
Eng. Consultant: Alliance (Ph 1); Metcalf & Eddy (Ph 2) Const. Contractor: Edison Automation
Eng. Contract Value: Const. Contract \$: 3,130,694.68
REMARKS: This work under the scope of Phase 1 includes the comprehensive SCADA system development of T.L. Amiss project 98E006. Work will be complete in December 2007 with the exception of on-going services. Ongoing SCADA support services are to be performed under this contract.
2. **SANITARY SEWER OVERFLOW (SSO) ABATEMENT PROGRAM** **Project No. 98-F004**
Project Manager: Featherston
Eng. Percent Complete: 30% Const. Percent Complete:
Eng. Consultant: CDM Const. Contractor
Eng. Contract Value: \$200,000 Const. Contract \$:
REMARKS: Current project builds on previous projects and includes WIAMIS update, design of North Regional sewer trunk main repair and project prioritization of Cedar Grove, Broadmoor and Highland basins.
3. **BACKFLOW PREVENTERS** **Project No. 04-E002**
Project Manager: Featherston/Wyche Const. Percent Complete:
Eng. Consultant: Burk-Kleinpeter Const. Contractor
Eng. Percent Complete: 99%
Eng. Contract Value: \$809,900
REMARKS: Notice to Proceed for engineering contract sent out September 2, 2005. Received and reviewed preliminary report and sent back comments. Final draft received October 2008; comments issued. Final report due in June 2009.
4. **T.L. AMISS WTP COMPREHENSIVE IMPS.** **Project No. 98-E006**
Project Managers: Featherston & Bordelon
Eng % complete: 72%
Eng Consultant: CTE
Eng Contract Value: \$4,406,235
REMARKS: Plant 2 Flocculation/Sedimentation System Improvements to be bid in June 2009. Ozone optimization study underway. Membrane pilot plant on hold. Plant 2E, lime feed and raw water improvements design complete, pending funding for construction.
5. **HEARNE SEWER IMPROVEMENTS (Midway to Westover)** **Project No. 05-F023**
Project Manager: Featherston
Eng. Consultant: In-house
Eng. % complete: 0%
6. **HOPE STREET AREA WATER MAIN IMPROVEMENTS** **Project No. 05-E015**
Project Manager: Featherston
Eng Consultant: Hyde Engineering
Eng % complete: 95%
REMARKS: Preparing contract. Notice to Proceed sent out Jan 19, 2007. Topo map due March 13, 2007. Received Topo; moving forward with preliminary plans. Preliminary plans complete; final due June 2009.

7. **RUSSELL ROAD WATER MAIN IMPROVEMENTS** **Project No. 05-E001**
 Project Manager: Featherston
 Eng Consultant: Sepahan
 Eng % complete: 95%
REMARKS: Notice to Proceed for topo maps sent on 2/6/06. Received and approved topo map. Received preliminary plans and sent markups on 8/9/06. Received prelim plans; reviewed and sent in October 2006. Reviewed plans on 2/8/07 and Sepahan picked up markups on 2/12/07. Reviewed ACP and requested servitude plats. Received plats and acquiring servitude. Sent markups to engineer.
8. **AUGURS LIFT STATION IMPROVEMENTS** **Project No. 05-F002**
 Project Manager: Featherston
 Eng Consultant: BBC
 Eng % complete: 99%
REMARKS: Contract signed. Topo map due 3/14/06. Prelim plans due August 3, 2006. Reviewed and requested ACP along with markups. ACP due January 11, 2007. Received ACP. Reviewing design change due to cost over budget.
9. **BROADMOOR LIFT STATION IMPROVEMENTS** **Project No. 05-F003**
 Project Manager: Featherston
 Eng Consultant: Three Fold
 Eng % complete: 85%
REMARKS: Preparing contract. Contract signed. Topo map due March 14, 2006. Prelim plans due June 31, 2006. Received preliminary plans on Aug. 13, 2006. Sent prelim plans on Sept 13, 2006. Plans are currently in-house for markup and review.
10. **LUCAS LIFT STATION IMPROVEMENTS** **Project No. 05-F013**
 Project Manager: Featherston
 Eng Consultant: Civil Design
 Eng % complete: 100%
REMARKS: Contract signed. Topo map was approved. Preliminary plans due 3/29/06. Preliminary plans received. ACP reviewed and requested finals. Received finals. Reviewing design changes due to change in need at lift station.
11. **PINE HILLS LIFT STATION IMPROVEMENTS** **Project No. 05-F015**
 Project Manager: Featherston
 Eng Consultant: ARE
 Eng % complete: 100%
REMARKS: Contract signed. Topo map was approved. Preliminary plans due. Preliminary plans reviewed and markups sent on April 12, 2006. Final plans due. Finals received.
12. **QUERBES LIFT STATION IMPROVEMENTS** **Project No. 05-F016**
 Project Manager: Featherston
 Eng Consultant: Atchley & Atchley
 Eng % complete: 100%
REMARKS: Contract signed. Topo map was approved. Preliminary plans due by 4/18/06. Preliminary plans reviewed and markups sent on May 4, 2006. Finals due December 4, 2006. Finals received. Reviewing design changes due to change in needs at lift station.
13. **SOUTH HIGHLAND LIFT STATION IMPROVEMENTS** **Project No. 05-F017**
 Project Manager: Featherston
 Eng Consultant: Buchart-Hart
 Eng complete: 85%
REMARKS: Contract signed. Topo map due. Preliminary plans reviewed and markups sent March 25, 2006. ACP plans received October 2008; finals due January 2009. ACP received February 2009; in house for review.

14. **LIFT STATION MAINTENANCE BUILDING** **Project No. 98-F001**
 Project Manager: Featherston/Bordelon
 Eng. Consultant: Denmon
 Eng. % complete: 90%
REMARKS: City staff has reviewed preliminary plans and submitted to Denmon. Expect final plans by June 2008. ACP received August 27, 2008; in review. Revisions sent to engineer. Project on hold pending funding.
15. **WATER AND WASTEWATER ELECTRICAL SYSTEM RELIABILITY PROGRAM** **Project No. 98-E006**
 Project Manager: Featherston
 Eng. Consultant: AFJMc
 Eng. % complete: 40%
REMARKS: Emergency generators for Amiss WTP bid in May 2009. Other facilities on hold pending funding.
16. **LUCAS & NORTH REGIONAL WWTP EXPANSION** **Project No. 00-F001**
 Project Manager: Featherston
 Eng. Consultant: CDM
 Eng. % complete: 99%
REMARKS: ACP for 60" outfall repair in-house for review; advertise October 2008. Finalizing O&M Manuals for Lucas and North Regional. Manuals to be completed by January 2009. Permit issued for wet weather outfall at North Regional. Design for new Outfall complete by June 2009.
17. **MICHEL ST. WATER MAIN IMPROVEMENTS 1600 & 1700 blocks** **Project No. 05-E008**
 Project Manager: Kennedy
 Eng. Consultant: Polaris
 Eng. % complete: 100%
REMARKS: Consultant completed topography survey; final design complete. Contract bid advertising to be determined.
18. **CROSS LAKE WATER SHED SEWER IMPROVEMENTS** **Project No. 06-F001**
 Project Manager: Featherston
 Eng. Consultant: Stuart
 Eng. % complete: 30
REMARKS: Revised comments sent to consultant. Final report due August 2009.
19. **MISCELLANEOUS LIFT STATIONS** **Project No. 05-F025**
 Project Manager: Featherston/Meentemeyer
 Eng. Consultant: Sephahan
 Eng. % complete: 100%
REMARKS: Final communications report complete.

SECTION II
OTHER DESIGN PROJECTS

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

- | | | | |
|----|--|--------------------|----------------|
| 1. | WATER AND WASTEWATER ELECTRICAL SYSTEM
RELIABILITY PROGRAM
Project Manager: Meentemeyer
Bid date: April 2009
Contractor: Copeland Electric
REMARKS: Contract being routed. | Project No. | 98-E006 |
| 2. | ALLEY BEHIND 320 TEXAS ST. SEWER MAIN IMPS.
Project Manager: Kennedy
Bid date: July 2009 | Project No. | 05-F020 |
| 3. | DARIEN LIFT STATION
Project Manager: Featherston
Bid date: June 18, 2009 | Project No. | 05-F005 |
| 4. | AVERY & LOUIS WATER MAIN TIE-IN
Project Manager: Kennedy
Bid date: June 2009
Contractor: YorWic | Project No. | 05-E008 |
| 5. | SOUTHERN LOOP PH III WALLACE LAKE WATER MAIN
Project Manager: Kennedy
Bid date: June 2009
Contractor: Dual | Project No. | 05-E009 |
| 6. | FIFTH ST. WATER MAIN
Project Manager: Bordelon
Bid date: June 2009 | Project No. | 07-E002 |
| 7. | RICHMOND ST. WATER MAIN
Project Manager: Kennedy
Bid date: July 2, 2009 | Project No. | 05-E008 |
| 8. | AMISS WTP NO. 2 & ADMIN. BUILDING
Project Manager: Featherston
Bid date: June 2009 | Project No. | 98-E006 |

SECTION IV

PROJECTS UNDER CONSTRUCTION

1. **LUCAS & NORTH REGIONAL WWTP EXPANSION** **Project No. 00-F001**
Project Managers: Featherston & Bordelon
Eng. Percent Complete: 99% of overall program
Eng. Consultant: Camp Dresser & McKee
Eng. Contract Value: \$11,000,000
REMARKS: Construction percent complete:
Lucas WWTP Project #1 (Max Foote Construction; \$18,000,000; 100% complete)
Lucas WWTP Project #2 (Max Foote Construction; \$6,000,000; 100% complete)
Lucas WWTP Project #3A (Max Foote Construction; \$3,400,000; 100% complete)
North Regional WWTP Project #2 (Max Foote Construction; \$24,500,000; 100% complete)
Lucas WWTP #3B & North Regional #3: \$14,550,000; 100% complete.
North Regional Project #1: advertise July 2009.
2. **WALLACE LIFT STATION IMPROVEMENTS** **Project No. 01-F003**
Project Manager: Featherston
Const. Mgr: URS
Contractor: McInnis
REMARKS: Notice to Proceed issued for April 9, 2007. McInnis has mobilized. Machinery from wet well and dry well has been removed, and lift station has been cleaned. Beginning installation. Pumps installed; on hold pending electrical equipment. Start up March 2009. In lien period.
3. **CEDAR GROVE LIFT STATION IMPROVEMENTS** **Project No. 05-F004**
Project Manager: Featherston
Const.Mgr:
Contractor: Dual
REMARKS: Plans have been redesigned. Pre-bid to be routed in 2007. Contract being processed; Notice to Proceed for Dec. 3, 2007. Construction has begun; contractor waiting on equipment delivery. Start up March 2009. In lien period.
4. **DIXIE GARDEN LIFT STATION** **Project No. 05-F006**
Project Manager: Featherston
Const. Mgr: Fox
Contractor: Wicker
Inspector: Chamberlain
REMARKS: Construction complete; station in service. Working on punch list items. Awaiting change order And final payment. In lien period.
5. **FANNIN LIFT STATION IMPROVEMENTS** **Project No. 05-F007**
Project Manager: Featherston
Const. Mgr: Fox
Contractor: Wicker
Inspector: Chamberlain
REMARKS: Waiting on change orders and final completion. Construction complete; project in lien period.
6. **LEGARDY LIFT STATION IMPROVEMENTS** **Project No. 05-F 011**
Project Manager: Featherston
Const. Mgr: Fox
Contractor: San-Tech
Inspector: Chamberlain
REMARKS: Notice to Proceed March 3, 2008. Station in service; project complete.

7. **MCNEILL WATER PLANT MODIFICATIONS** **Project No. 05-E013**
 Project Manager: Meentemeyer/Featherston
 Inspector: BBC Contract Amount: \$1,979,200
REMARKS: Equipment to arrive in December 2008/January 2009. Start-up June 2009. % complete: 90%
8. **LONG LAKE LIFT STATION** **Project No. 05-F012**
 Project Manager: Fox Contract Amount: \$320,000.00
 Inspector: Chamberlain % complete: 100%
 Contractor: Peck
REMARKS: Project is in service and in lien period.
9. **FLOURNOY-LUCAS/ ELLERBE ROAD (LA 523)** **Project No. 08-E002**
Youree Drive to LA 526
 Project Manager: Bordelon Contract Amount: \$1,461,815.95
 Const. Manager: Bordelon % complete: 80%
 Inspector: Bates
 Contractor: Wicker
REMARKS: Water & sewer main relocates to be completed along Flournoy-Lucas (Youree to Ellerbe) by July 2009. Due to drainage conflict, contractor held up on Ellerbe Road by DOTD.
10. **SOUTHEAST SHREVEPORT WATER DISTRIBUTION, PHASE I** **Project No. 05-E009**
Walker Road to St. Vincent Avenue
 Project Manager: Featherston/Bordelon Contract Amount: \$ 7,211,337.97
 Const. Manager: Bordelon % complete: 64%
 Inspector: BKI
 Contractor: Wicker
REMARKS: Construction began December 9, 2008.
11. **SOUTHEAST SHREVEPORT WATER DISTRIBUTION, PHASE II** **Project No. 05-E009**
St. Vincent to Bert Kouns
 Project Manager: Featherston/Bordelon Contract Amount: \$3,682,499.50
 Const. Manager: Bordelon % complete: 68%
 Inspector: Balar
 Contractor: Don Barron
REMARKS: Construction began on January 5, 2009. Portion of pipeline construction delayed due to KCS RR permit acquisition.
12. **SOUTHEAST SHREVEPORT WATER DISTRIBUTION , PHASE III** **Project No. 05-E009**
 Project Manager: Featherston/Fox Contract Amount: \$6,797,000.00
 Const. Manager: CDM % complete: 40%
 Contractor: McInnis
REMARKS: Notice to Proceed January 26, 2009; reviewing submittals, pump station and tank foundation. In construction phase.
13. **WEST 70TH & PINES ROAD PUMP STATION** **Project No. 05-E012**
Electrical/HVAC & Related Improvements
 Project Manager: Featherston/Meentemeyer Contract Amount: \$218,820
 Contractor: Feazel Electric % complete: 20%
REMARKS: ACP prints received and comments returned. Expect to advertise project in July 2008. Project bid September 4, 2008. Notice to Proceed issued October 22, 2008. In construction; complete by August 2009.
14. **AMISS TO W. COLLEGE 60" WATER MAIN** **Project No. 06-E001**
 Project Manager: Featherston Contract Amount: \$5,799,766.13
 Inspector: Grice % complete: 50%
 Contractor: Eutaw Construction
REMARKS: Received, reviewed, and approved preliminary plans. Held Plan-in-Hand meeting. Issued Notice to Proceed for final plans. ACP received and being reviewed by City. Comments returned and ROW task authorized. Waiting for final plans. Final plans complete; advertise June 2008. Bids received and awarded to Eutaw Construction. Contractor installing 60" water main; in construction phase.

15. **SOUTHEAST SHREVEPORT WATER DISTRIBUTION SYSTEM IMPS.** **Project No. 05-E009**
 Linwood Ave. (Southern Loop/Flournoy-Lucas Road)16" Water Main
 Project Manager: Kennedy Contract Amount: \$861,021.00
 Inspector: Bates % complete: 50%
 Contractor: JPD
REMARKS: Notice to Proceed February 23, 2009. In construction phase; contractor installing 16" water main.
16. **600 BLOCK SOUTHFIELD SEWER MAIN IMPROVEMENTS** **Project No. 05-F020**
 Project Manager: Kennedy Contract Amount: \$63,920.00
 Inspector: Brazeal % complete: 100%
 Contractor: JPD
REMARKS: Notice to Proceed February 2, 2009; in construction phase. In lien period.
17. **200 BLOCK CHARLES AVE. SEWER MAIN IMPROVEMENTS** **Project No. 05-F020**
 Project Manager: Kennedy Contract Amount: \$153,427.00
 Inspector: Grice % complete: 50%
 Contractor: Dual
REMARKS: Notice to Proceed February 16, 2009. In construction phase.
18. **SOUTHFIELD ROAD 12" WATER MAIN REPLACEMENT** **Project No. 07-E001**
(Youree Dr. to E. Kings Highway)
 Project Manager: Bordelon Contract Amount: \$451,914.00
 Inspector: Grice % complete: 99%
 Contractor: Wicker
REMARKS: Construction began January 19 ,2009.
19. **W. 70TH ST. WATER MAIN RELOCATIONS** **Project No. 08-E001**
(Pines Rd. to Industrial Loop)
 Project Manager: Bordelon Contract Amount: \$1,263,725.00
 Inspector: Chamberlain % complete: 35%
 Contractor: YorWic
REMARKS: Construction began December 9, 2008.
20. **HARDY LIFT STATION** **Project No. 05-F003**
 Project Manager: Fox
 Inspector: Chamberlain
 Contractor: Peck
REMARKS: Contracts received.
21. **SOUTHERN TRACE WEST (SEC.XXII)** **Private**
 Project Manager: McClure
 Const. Inspector: Hendricks
 Contractor: R. L. Branch
REMARKS: Testing phase on water remaining.
22. **NORTHERN HEIGHTS SUBDIVISION** **Private**
 Project Manager: McClure
 Const. Inspector: Mudd
 Contractor: Delta
REMARKS: Awaiting final inspection.
23. **THE OAKS** **Private**
 Project Manager: McClure
 Inspector: Hendricks
 Contractor: Yor-Wic
REMARKS: Awaiting punch list.

24. **WILLIS KNIGHTON WATER & SEWER EXTENSION** **Private**
Project Manager: McClure
Inspector: Hendricks
Contractor: Wicker
REMARKS: Existing utilities being located.
25. **CADDO SHERIFF'S WORK RELEASE FACILITY** **Private**
Project Manager: McClure
Inspector: Hendricks
Contractor: West Plumbing
REMARKS: Awaiting sewer installation.
26. **RIVERBROOK #3** **Private**
Project Manager: McClure
Inspector: Hendricks
Contractor: Branch
REMARKS: Utility installation to begin early September.
27. **BIENVILLE PATH UNIT #2** **Private**
Project Manager: McClure
Inspector: Mudd
Contractor: Branch
REMARKS: Construction in progress.