



OFFICE OF THE CITY ENGINEER
Quarterly Project Status Report

March 2008

PHONE: 673-6000

FAX: 673-6004

TO: Sharon Ball – ComDev
Ron Chatelain – ENG
Tom Dark – CAO
Michael Erlund - TE
F. W. Dodge Division
Jerry Erwin – ENG
Anne Foster – CenterPoint Energy
Lonnie Fouts – T&D
Wayne Goss - PM
Larry Hester – CenterPoint Energy
Clinton Hollis - AT&T
Jim Juneau – ENG
James Kennedy – ENG
Larry Landry – W&S
Michael Leone – SWEPCO
Andy Long – DOTD

Tom Mattox – PUR
Bonnie Moore – Com Dev
Linda Morehead – ENG
Gary McClure – ENG
Ernie Negrete – S&D
Ron Norwood, P.E. – ENG
Pamela Shannon - ENG
Malcolm Stadtlander – PM
H. M. Strong - DOS
Mary Sylvie - Admin
Jim Thomas – SWEPCO
Mica Whorton - ComCast

FROM: Robert Westerman, P.E.
Assistant City Engineer

Ali Mustapha, P.E.
Assistant City Engineer

Barbara Featherston, P.E.
Assistant City Engineer

The intent of this report is to provide a concise quarterly report of projects currently under design and in construction. For your convenience, each engineering office has sorted and arranged these projects by priority in each office. This is not a complete list of all projects currently being monitored. Should there be questions concerning specific projects, please contact the assigned project manager. Questions concerning non-listed projects or the report in general, should be directed to the appropriate engineering office at 673-6000: Ali Mustapha for drainage and private water and sewer projects, Robert Westerman for street projects, and Barbara Featherston for water and sewer projects.

CITY ENGINEERING PROJECTS

A

AMISS TO W. COLLEGE WATER MAIN	13
AMISS.....	10,16
AUDREY PARK SUB.....	9,19
AUGURS LIFT STATION	11
AVERY & LEWIS WATER MAIN.....	17
2007 G.F. ASPHALT.....	5

B

BACKFLOW PREVENTERS	10
BAIRD ROAD DRAINAGE	12
BAYOU PIERRE CHANNEL & BRITT ST. DRAINAGE	8
BAYOU PLACE SUB.	20
BELLE MAISON SUB.....	20
BIENVILLE PATH	20
BERNSTEIN STREET	3
BROADMOOR LIFT STATION	11
BRUSHY BAYOU.....	9,19

C

2007 CITYWIDE CONCRETE PANEL	6
CEDAR GROVE LIFT STATION	17
CITY WIDE CONCRETE PAVEMENT REHAB	4
CRESWELL 24" SEWER MAIN, 3800 BLOCK	17
CURED-IN-PLACE PHASE I	16

D

DARIEN LIFT STATION	11
DETERIORATED PIPE REPAIR	8
DIXIE GARDEN LIFT STATION	18
DOWNING STORM DRAIN	13
DOWNTOWN PARKING LOT.....	5
DOWNTOWN WALKWAY	5
DOWNTOWN SIGNALIZATION	4
DOWNTOWN STREETScape	4

E

ELLERBE RD/FLOURNOY-LUCAS	4
---------------------------------	---

F

FANNIN LIFT STATION	18
FIFTH ST. WATER MAIN.....	14
FLOURNOY-LUCAS BRIDGE	5
FLOURNOY-LUCAS ROAD	8
FREDERICK WATER MAIN	17

G

GENTILLY CIRCLE	9
GROVER WATER MAIN	18

H

HARDY LIFT STATION 11
HATTIE LIFT STATION 16
HAVEN, THE 19
HEARNE SEWER 10
HIDEAWAY HARBOR 19
HOPE ST. WATER MAIN 11
HIDEAWAY HARBOR 22

I

I-49 LANDSCAPING 1

J, K

JEWELLA @ MILAM 1

L

LAKESHORE DRIVE IMPROVEMENTS 8
LEGARDY LIFT STATION 18
LIFT STATION MAINT. BUILDING 13
LONG LAKE LIFT STATION 11
LUCAS LIFT STATION 11
LUCAS & N. REGIONAL WWTP 16

M

MCNEILL WATER PLANT 15
MERIDIAN COURT 19
MANSFIELD @ SOUTHLAND PARK DR. 1
MARJORIE LIFT STATION 17
MURPHY ST. VIA DUCT 1

N, O

NEWCASTLE 9,19
NORTHERN HEIGHTS SUB. 9,19

OCKLEY DITCH CHANNEL 6
OLIVE ST. WATER MAIN 17

P

PARHAM SEWER MAIN 18
PAVED DRAINAGE DITCH REPAIRS 8,9
PIERREMONT & FAIRFIELD 1
PINE HILLS LIFT STATION 11
PRESTON WATER MAIN 18
PROVENANCE 4

Q

QUERBES LIFT STATION 11

R

RAVENDALE @ N. MARKET 7
REUNION SUB. 9,19
RUSSELL ROAD WATER MAIN 11
RUTHERFORD TRAFFIC CIRCLE 6

S

78th ST. SEWER MAIN..... 18
SAFETYTOWN 20
SAINT CHARLES PLACE.....9,19
SANITARY SEWER OVERFLOW 10
SHREVE PARK INDUSTRIAL CAMPUS PH 4.....4
2006 SIDEWALK REPAIR4
SIDEWALK IMPROVEMENTS MARKET @ LAKE5
SOUTH BROOKWOOD DR BRIDGE 1
SOUTH HIGHLAND LIFT STATION12
SOUTHERN TRACE 19
SOUTHFIELD ROAD 12" WATER MAIN 13
SOUTHERN LOOP PHASE III.....5
SOUTHEAST SHREVEPORT WATER MAIN..... 12,13
SOUTHERN LOOP WATER MAIN 17
SPRING @ MILAM SIDEWALK5
STEERE SEWER MAIN 18
STONER LIFT STATION 16

T

TEXAS AVENUE TURN LANES.....2
3132 STREET LIGHTING.....2
TOWER DR. DRAINAGE8

U, V, W

WALLACE LIFT STATION 17
WALNUT HILL WATER MAIN15
WATER & WASTEWATER ELECTRICAL SYSTEM RELIABILITY PROGRAM..... 13
WEST 70TH & PINES PUMP STATION..... 13
WEST LAUREL WATER MAIN 10
WOOLWORTH LANDFILL ROAD3
WYNGATE STREET 7

X,Y,Z

YOUREE DR / KINGS HWY..... 1
YOUREE FLOOD CONTROL.....6

PROJECT STATUS REPORT

MARCH 2008

ROADS AND BRIDGES

ACTIVE DESIGN PROJECTS

- | | | |
|----|--|--|
| 1. | <p>YOUREE DR./KINGS HWY. INTER.
 Project Manager: Westerman
 Design Status: Final
 Estimated Plan Completion Date:</p> | <p>Project No. 89-C027
 Design Firm: C.G.M.
 Percent Complete: 100%</p> |
| | ROW
Whole Partial Drg Servt. Tem | <p>Expropriation</p> |
| | <p>Need
 Have
 Estimated ROW Completion Date: TBD</p> | |
| | <p>REMARKS: The Consultant has completed the ACPs. The ACPs have been transmitted to the LA. DOTD for review and comment. Consultant working on final plans. Submitted ACPs to LA DOTD for review. Latest set of comments were received on Sept 30, 2004. DOTD to begin working on ROW. Final mylars sent to LA DOTD.</p> | |
| 2. | <p>MURPHY STREET VIADUCT/BRIDGE REPLACEMENT
 Project Manager: Zagars
 Design Status: Survey</p> | <p>Project No. 98-C007
 Design Firm: NTB
 Percent complete: 25%</p> |
| | <p>REMARKS: State selected bridge for replacement thru off-system bridge program. Survey approved; issued Notice to Proceed on preliminaries. Preliminary plans sent to LA DOTD.</p> | |
| 3. | <p>PIERREMONT ROAD AND FAIRFIELD
 Project Manager: Zagars
 Design Status: Final</p> | <p>Project No. 01-C022
 Design Firm: CGS Eng.
 Percent Complete: 100%</p> |
| | <p>REMARKS: Revising plans to reconstruct intersection.</p> | |
| 4. | <p>MANSFIELD ROAD AT SOUTHLAND PARK DRIVE
 Project Manager: Zagars
 Design Status: Final</p> | <p>Project No. 01-C023
 Design Firm: Irish
 Percent Complete: 100%</p> |
| | <p>REMARKS: Received final plans. To schedule project for bidding.</p> | |
| 5. | <p>SOUTH BROOKWOOD DRIVE BRIDGE
 Project Manager: Zagars
 Design Status: Final</p> | <p>Project No. 01-C026
 Design Firm: EJES
 Percent Complete: 100%</p> |
| | <p>REMARKS: Received final plans. To schedule project for bidding. City is redesigning project for a more cost effective design.</p> | |
| 6. | <p>JEWELLA @ MILAM
 Project Manager: Zagars
 Design Status: Final</p> | <p>Project No. 01-C031
 Design Firm: Stephan
 Percent Complete: 100%</p> |
| | <p>REMARKS: Received final plans. To review and schedule for bids.</p> | |
| 7. | <p>I-49 LANDSCAPING
 Project Manager: Zagars
 Design Status: Final</p> | <p>Project No. 01-C001
 Design Firm: In house
 Percent Complete: 90%</p> |
| | <p>REMARKS: Addressing LA DOTD comments.</p> | |

SECTION II

OTHER DESIGN PROJECTS

1. **3132 STREET LIGHTING**

Project No. 92-C008

Project Manager: Westerman

Design Firm: TBA

Design Status: Final

Percent Complete: 90%

REMARKS: Received pre-acps to schedule plan-in-hand. Awaiting cost information to submit paper work to LA DOTD. Project put on hold until funding is available from the State.

2. **TEXAS AVENUE TURN LANES**

Project No. 01-C032

Project Manager: Westerman

Design Firm: In-house

Design Status: Final

Percent Complete: 90%

REMARKS: Addressing LA DOTD comments.

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

1. **WOOLWORTH LANDFILL ENTRANCE ROAD** **Project No. 01-C003**

Project Manager: Zagars
Bid date: 3/6/08

2. **BERNSTEIN STREET** **Project No. 01-C031**

Project Manager: Zagars
Bid date: 2/28/08

- | | | |
|-----|---|---|
| 8. | <p>DOWNTOWN PARKING LOT</p> <p>Project Manager: Juneau
 Inspector: Lee
 Contractor: Benton & Brown
 REMARKS: In lien period.</p> | <p>Project No. 96-C004</p> <p>Contract Amount: \$581,170
 % work complete: 30%
 % time used: 30%</p> |
| 9. | <p>SOUTHERN LOOP PHASE III (Linwood to I-49)</p> <p>Project Manager: Chatelain
 Inspector: Frazier/Hartwell
 Contractor: Blount Bros.
 REMARKS: 210 working day project.</p> | <p>Project No. 01-C013</p> <p>Contract Amount: \$2,267,748.30
 % work complete: 5%
 % time used: 10%</p> |
| 10. | <p>DOWNTOWN PEDESTRIAN WALKWAY – EDWARDS ST.</p> <p>Project Manager: Zagars
 Inspector: Zagars
 Contractor: William Carter
 REMARKS: Started October 8, 2007.</p> | <p>Project No. 96-C002</p> <p>Contract Amount: \$204,065.00
 % work complete: 100%
 % time used: 80%</p> |
| 11. | <p>2007 G. F. ASPHALT OVERLAY</p> <p>Project Manager: Juneau
 Inspector: Lee
 Contractor: Best Yet Builders
 REMARKS: In lien period.</p> | <p>Project No. IFB No. 07-057</p> <p>Contract Amount: \$1,429,784.40
 % work complete: 70%
 % time used: 70%</p> |
| 12. | <p>FLOURNOY-LUCAS BRIDGE REPLACEMENT</p> <p>Project Manager: Zagars
 Inspector: Zagars
 Contractor: Best Yet Builders
 REMARKS: Started October 24, 2007. Project complete.</p> | <p>Project No. 96-C014</p> <p>Contract Amount: \$341,645.00
 % work complete: 100%
 % time used: 80%</p> |
| 13. | <p>2007 CITYWIDE CONCRETE PANEL REPLACEMENT</p> <p>Project Manager: Juneau
 Inspector: Grice
 Contractor: Carter
 REMARKS: In lien period.</p> | <p>Project No. IFB No. 07-063</p> <p>Contract Amount: \$270,484.50
 % work complete: 50%
 % time used: 50%</p> |

DRAINAGE

ACTIVE DESIGN PROJECTS

1. **OCKLEY DITCH CHANNEL IMPROVEMENTS**
Ockley Dr. to St. Vincent Ditch

Project No. 92-D002

Project Manager: Mustapha
Design Status: Final

Design Firm: Dikita
Percent Complete: 90%

Estimated plan completion date: Sept., 2001

REMARKS: Design contract is complete. Issued notice to proceed on 10/27/99. Survey is complete; received and reviewed preliminary plans. Conducted PIH; waiting for revised submittals. Submitted revised submittals to DOTD statewide flood control section for review and approval. Received comments from DOTD. Conducted plan coordination and plan-in-hand on March 21, 2001. Issued NTP for final plans. Waiting on submittal of ACPs. Engineer is behind schedule on submittals. Received ACPs; in review. Plans are incomplete and need major revisions. We may have to redesign project and select a consultant to provide full services in 2004. Atchley & Atchley was selected to complete design. Received executed contract; issued Notice to Proceed. Received and reviewed submittals. Received ACPs; in review. Submitted ACPs to DOTD for review. Received comments from DOTD; consultant is working on revisions. Received revised plans from consultant; in review.

2. **YOUREE DR. FLOOD CONTROL IMPROVEMENTS**

Project No. 96-D004

Project Manager: Mustapha
Design Status: Final

Design Firm: Atchley & Atchley
Percent complete: 100%

Estimated plan completion date: Nov. 2000

REMARKS: Received executed contract & issued Notice to Proceed. Received & reviewed advance check prints. Conducted coordination meeting with DOTD on July 11, 2000. Completed and submitted applications to DOTD and requested funding under the statewide flood control program. Received approval letter from DOTD. Prepared Council resolution required for contract agreement. Received copy of executed agreement from DOTD. Design engineer is revising plans to meet DOTD requirements. Waiting on revised submittals from consultant. Submitted plans to DOTD - statewide flood control for review and approval. Conducted PIH on 10/2/02. Working on ACPs. DOTD would like to consider incorporating this project with the planned DOTD improvements to Youree (Kings Hwy to Sand Beach Drive). DOTD received bids. Best Yet is the contractor. Construction is underway. Waiting on the request for payment from DOTD.

SECTION II

OTHER DESIGN PROJECTS

1. **MASTER DRAINAGE PLAN**

Project Manager: Westerman

Project No. 84-D029

Design Firm: AFJM

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

- | | | | |
|-----|---|--------------------|----------------|
| 7. | <p>NORTHERN HEIGHTS SUBDIVISION
 Project Manager: McClure
 Project Inspector: Eakin
 Contractor: Delta Construction
 REMARKS: Drainage started the last week in August.</p> | Project No. | Private |
| 8. | <p>NEWCASTLE UNIT 14
 Project Manager: McClure
 Const. Inspector: Bates
 Contractor: R. L. Branch
 REMARKS: Construction in progress.</p> | Project No. | Private |
| 9. | <p>AUDREY PARK SUBDIVISION
 Project Manager: McClure
 Project Inspector: Lynn
 Contractor: Bowman
 REMARKS: Construction underway.</p> | Project No. | Private |
| 10. | <p>REUNION SUBDIVISION
 Project Manager: McClure
 Project Inspector: Lynn
 Contractor: H&H
 REMARKS: Construction underway.</p> | Project No. | Private |
| 11. | <p>BRUSHY BAYOU UNITS 5 & 6
 Project Manager: McClure
 Project Inspector: Bates
 Contractor: Yor-Wic
 REMARKS: Construction underway.</p> | Project No. | Private |
| 12. | <p>ST. CHARLES PLACE UNIT 8
 Project Manager: McClure
 Project Inspector: Mudd
 Contractor: H&H
 REMARKS: Construction underway.</p> | Project No. | Private |
| 13. | <p>PAVED DRAINAGE DITCH REPAIRS (2475 Texas)
 Project Manager: McClure
 Project Inspector: Herrington
 Contractor: William Carter
 REMARKS: Construction to begin in mid-March.</p> | Project No. | 01-D016 |
| 14. | <p>GENTILLY CIRCLE
 48" Outfall Repairs @ Bayou Pierre – 2001 Citywide Drainage
 Project Manager: McClure
 Project Inspector: Herrington
 Contractor: CW&W
 REMARKS: Construction to begin in mid-March.</p> | Project No. | 01-D015 |

WATER & SEWERAGE

ACTIVE DESIGN PROJECTS

1. **T.L. AMISS WATER TREATMENT FACILITY AUTOMATION** **Project No. 98-E006**
Project Manager: Featherston
Eng. Percent Complete: 99.32% (Phase 1) Const. Percent Complete: 99.45% (Ph 1)
Eng. Consultant: Alliance (Ph 1); Metcalf & Eddy (Ph 2) Const. Contractor: Edison Automation
Eng. Contract Value: Const. Contract \$: 3,063,026.68
REMARKS: This work under the scope of Phase 1 includes the comprehensive SCADA system development of T.L. Amiss project 98E006. Work will be complete in December 2007 with the exception of on-going services. Ongoing SCADA support services are to be performed under this contract.

2. **SANITARY SEWER OVERFLOW (SSO) ABATEMENT PROGRAM** **Project No. 98-F004**
Project Manager: Featherston
Eng. Percent Complete: 10% Const. Percent Complete:
Eng. Consultant: CDM Const. Contractor
Eng. Contract Value: \$200,000 Const. Contract \$:
REMARKS: Current project builds on previous projects and includes WIAMIS update, design of North Regional sewer trunk main repair and project prioritization of Cedar Grove, Broadmoor and Highland basins.

3. **BACKFLOW PREVENTERS** **Project No. 04-E002**
Project Manager: Featherston/Wyche Const. Percent Complete:
Eng. Consultant: Burk-Kleinpeter Const. Contractor
Eng. Percent Complete: 99%
Eng. Contract Value: \$809,900
REMARKS: Notice to Proceed for engineering contract sent out September 2, 2005. Received and reviewed preliminary report and sent back comments. Final draft due in March 2008.

4. **T.L. AMISS WTP COMPREHENSIVE IMPROVEMENTS.** **Project No. 98-E006**
Project Managers: Featherston & Bordelon
Eng % complete: 68%
Eng Consultant: CTE
Eng Contract Value: \$3,607,445
REMARKS: Plant 2 Flocculation/Sedimentation System Improvements to be bid in Feb. 2008. Ozone optimization study underway. Membrane pilot plant on hold. Plant 2E, lime feed and raw water improvements design complete, pending funding for construction.

5. **HEARNE SEWER IMPROVEMENTS (Midway to Westover)** **Project No. 05-F023**
Project Manager: Featherston
Eng. Consultant: In-house
Eng. % complete: 0%
Eng. Contract Value: \$50,000

6. **WEST LAUREL WATER MAIN IMPROVEMENTS** **Project No. 05-E014**
Project Manager: Featherston
Eng. Consultant: In-house
Eng. % complete: 5%

7. **HOPE STREET AREA WATER MAIN IMPROVEMENTS** **Project No. 05-E015**
 Project Manager: Featherston
 Eng Consultant: Hyde Engineering
 Eng % complete: 30%
REMARKS: Preparing contract. Notice to Proceed sent out Jan 19, 2007. Topo map due March 13, 2007. Received Topo; moving forward with preliminary plans.
8. **RUSSELL ROAD WATER MAIN IMPROVEMENTS** **Project No. 05-E001**
 Project Manager: Featherston
 Eng Consultant: Sepahan
 Eng % complete: 95%
REMARKS: Notice to Proceed for topo maps sent on 2/6/06. Received and approved topo map. Received preliminary plans and sent markups on 8/9/06. Received prelim plans; reviewed and sent in October 2006. Reviewed plans on 2/8/07 and Sepahan picked up markups on 2/12/07. Reviewed ACP and requested servitude plats. Received plats and acquiring servitude. Sent markups to engineer.
9. **AUGURS LIFT STATION IMPROVEMENTS** **Project No. 05-F002**
 Project Manager: Featherston
 Eng Consultant: BBC
 Eng % complete: 75%
REMARKS: Contract signed. Topo map due 3/14/06. Prelim plans due August 3, 2006. Reviewed and requested ACP along with markups. ACP due January 11, 2007. Received ACP.
10. **BROADMOOR LIFT STATION IMPROVEMENTS** **Project No. 05-F003**
 Project Manager: Featherston
 Eng Consultant: Three Fold
 Eng % complete: 85%
REMARKS: Preparing contract. Contract signed. Topo map due March 14, 2006. Prelim plans due June 31, 2006. Received preliminary plans on Aug. 13, 2006. Sent prelim plans on Sept 13, 2006. Plans are currently in-house for markup and review.
11. **DARIEN LIFT STATION IMPROVEMENTS** **Project No. 05-F005**
 Project Manager: Featherston
 Eng Consultant: NTB
 Eng % complete: 100%
REMARKS: Contract signed. Topo. map due by Jan. 10, 2006. Topo map was approved. Notice to Proceed for preliminary plans sent out; plans due by 4/21/06. Preliminary plans reviewed and markups due on May 5, 2006. Received and approved preliminary plans. ACP due on Sept. 15, 2006. ACP reviewed and sent in on October 24, 2006. Finals due November 2006. Finals received.
12. **HARDY LIFT STATION IMPROVEMENTS** **Project No. 05-F008**
 Project Manager: Featherston
 Eng Consultant: Alliance
 Eng % complete: 100%
REMARKS: Contract signed. Topo map was approved. Preliminary plans due by 5/25/06. Preliminary plans received and marked up. 90% preliminary plans due. ACP reviewed and finals due January 3, 2007. Finals received.
13. **LONG LAKE LIFT STATION IMPROVEMENTS** **Project No. 05-F012**
 Project Manager: Featherston
 Eng Consultant: CDM
 Eng % complete: 95%
REMARKS: Contract signed. Topo map due. Topo received and approved. Received preliminary plans. Preliminary plans reviewed and ACP requested by March 1, 2007. Reviewed ACP and requested finals. Draft of finals are currently in-house for review. Final draft returned to engineer; waiting for finals.

14. **LUCAS LIFT STATION IMPROVEMENTS** **Project No. 05-F013**
 Project Manager: Featherston
 Eng Consultant: Civil Design
 Eng % complete: 100%
REMARKS: Contract signed. Topo map was approved. Preliminary plans due 3/29/06. Preliminary plans received. ACP reviewed and requested finals. Received finals.
15. **PINE HILLS LIFT STATION IMPROVEMENTS** **Project No. 05-F015**
 Project Manager: Featherston
 Eng Consultant: ARE
 Eng % complete: 100%
REMARKS: Contract signed. Topo map was approved. Preliminary plans due. Preliminary plans reviewed and markups sent on April 12, 2006. Final plans due. Finals received.
16. **QUERBES LIFT STATION IMPROVEMENTS** **Project No. 05-F016**
 Project Manager: Featherston
 Eng Consultant: Atchley & Atchley
 Eng % complete: 100%
REMARKS: Contract signed. Topo map was approved. Preliminary plans due by 4/18/06. Preliminary plans reviewed and markups sent on May 4, 2006. Finals due December 4, 2006. Finals received.
17. **SOUTH HIGHLAND LIFT STATION IMPROVEMENTS** **Project No. 05-F017**
 Project Manager: Featherston
 Eng Consultant: Buchart-Hart
 Eng complete: 75%
REMARKS: Contract signed. Topo map due. Preliminary plans reviewed and markups sent March 25, 2006. Finals due March 14, 2008.
18. **SE SHREVEPORT WATER MAIN IMPROVEMENTS, PHASE I** **Project No. 05-E009**
36" Water Distribution Main - Walker Rd & Inner Loop
 Project Manager: Featherston/Bordelon
 Eng. Consultant: BKI
 Eng. % complete: 75%
REMARKS: Issued Notice to Proceed. Survey work is complete; working on preliminary plans. Preliminary plans due March 18, 2007. Received preliminary plans. Final plans due March 2008. Alignment study complete. Currently working on easement plats and acquiring easements.
19. **SE SHREVEPORT WATER MAIN IMPROVEMENTS, PHASE II** **Project No. 05-E009**
36" Inner Loop Parkway Water Main
 Project Manager: Featherston/Bordelon
 Eng. Consultant: Balar
 Eng. % complete: 30%
REMARKS: Issued Notice to Proceed. Survey due August 20, 2007. Survey complete; working on prelim plans.
20. **SE SHREVEPORT WATER MAIN IMPROVEMENTS PHASE III** **Project No. 05-E009**
Inner Loop Pump Station
 Project Manager: Featherston
 Eng. Consultant: CDM
 Eng. % complete: 45%
REMARKS: Issued contract. Design study complete. Working on land acquisition and preliminary plans. Land acquired, surveyed, and soil borings complete.

21. **SE SHREVEPORT WATER MAIN IMPROVEMENTS
PHASE I, II, & III** **Project No. 05-E009**
 Project Manager: Bordelon/Featherston
 Eng. Consultant: Bucharth-Hortn
 Eng. % complete: 95%
REMARKS: Phase I design complete. Construction near completion. Phase II ACP design complete; reviewed comments returned. Phase III in preliminary plan phase. Currently in-house for review. Final drafts have been reviewed and returned to engineer.
22. **WEST 70TH & PINES ROAD PUMP STATION
Electrical/HVAC & Related Improvements** **Project No. 98-E006**
 Project Manager: Featherston
 Eng. Consultant: AFJMc
 Eng. % complete: 76%
REMARKS: ACP prints received and comments returned. Expect to advertise project in Jan. 2008.
23. **LIFT STATION MAINTENANCE BUILDING** **Project No. 98-F001**
 Project Manager: Featherston/Bordelon
 Eng. Consultant: Denmon
 Eng. % complete: 60%
REMARKS: City staff has reviewed preliminary plans and submitted to Denmon. Expect 90% plans by March 2008..
24. **WATER AND WASTEWATER ELECTRICAL SYSTEM
RELIABILITY PROGRAM** **Project No. 98-E006**
 Project Manager: Featherston
 Eng. Consultant: AFJMc
 Eng. % complete: 21%
REMARKS: Finalizing design of emergency generators for Amiss WTP. Design should be complete by April 2008. Expect to advertise in May 2008. Other facilities on hold pending funding.
25. **LUCAS & NORTH REGIONAL WWTP EXPANSION** **Project No. 00-F001**
 Project Manager: Featherston
 Eng. Consultant: CDM
 Eng. % complete: 99%
REMARKS: ACP for 60" outfall repair in-house for review. Finalizing O & M Manuals for Lucas and North Regional. Manuals to be completed by March 2008. Permit issued for wet weather outfall at North Regional. Design for new Outfall complete by March 2008.
26. **AMISS TO W. COLLEGE 60" WATER MAIN** **Project No. 06-E001**
 Project Manager: Featherston
 Eng. Consultant: Alliance
 Eng. % complete: 75%
REMARKS: Received, reviewed, and approved preliminary plans. Held Plan-in-Hand meeting. Issued Notice to Proceed for final plans. ACP received and being reviewed by City. Comments returned and ROW task authorized. Waiting for final plans.
27. **SOUTHFIELD ROAD 12" WATER MAIN
(Youree Dr. to E. Kings Hwy)** **Project No. 07-E001**
 Project Manager: Bordelon
 Eng. Consultant: ARE
 Eng. % complete: 75%
REMARKS: Completing topography and preliminary design.

28. **5TH STREET WATER MAIN IMPROVEMENT (2900 block)**

Project No. 07-E002

Project Manager: Bordelon

Eng. Consultant: Atchley

Eng. % complete: 40%

REMARKS: Consultant completed topography survey and in preliminary design.

SECTION II
OTHER DESIGN PROJECTS

SECTION III
PROJECTS IN BID OR CONTRACT PHASE

- | | | | |
|----|---|---------------------------|-----------------------|
| 1. | <i>MCNEILL WATER PLANT MODIFICATIONS</i> | <i>Project No.</i> | <i>05-E014</i> |
| | Project Manager: Featherston
Bid Date: 2/24/08 | | |
| 2. | <i>WALNUT HILL WATER MAIN INSTALLATION</i> | <i>Project No.</i> | <i>05-E008</i> |
| | Project Manager: Featherston
Bid Date: 2/14/08 | | |

SECTION IV

PROJECTS UNDER CONSTRUCTION

1. **LUCAS & NORTH REGIONAL WWTP EXPANSION** **Project No. 00-F001**
Project Managers: Featherston & Bordelon
Eng. Percent Complete: 99% of overall program
Eng. Consultant: Camp Dresser & McKee
Eng. Contract Value: \$11,000,000
REMARKS: Construction percent complete:
Lucas WWTP Project #1 (Max Foote Construction; \$18,000,000; 100% complete)
Lucas WWTP Project #2 (Max Foote Construction; \$6,000,000; 100% complete)
Lucas WWTP Project #3A (Max Foote Construction; \$3,400,000; 100% complete)
North Regional WWTP Project #2 (Max Foote Construction; \$24,500,000; 100% complete)
Lucas WWTP #3B & North Regional #3: \$14,550,000; complete 99%
2. **STONER LIFT STATION IMPROVEMENTS** **Project No. 01-F004**
Project Manager: Featherston/Breitenbach
Eng. Consultant: Balar
Eng. % complete: 100%
REMARKS: Balar completed evaluation and design. CDM prepared front-end (bid documents) for review by DEQ. Bid opening scheduled March 11, 2004. Construction schedule begins May 2004 & completes August 2005. Balar is providing construction inspection. Working on punch list items. Received two new drives; warranty items remain.
3. **CURED-IN-PLACE PHASE 1** **Project No. 05-F024**
Project Manager: Breitenbach
Contractor: Insituform
REMARKS: Contract signed; Notice to Proceed date May 31, 2006. Contractor still tying lines and making point repairs. 7000 l.f. of liner installed by Dec. 2006. Anticipated completion of liner installation by June 15. Liner installation complete; manhole rehab to be completed. Final completion sent Nov. 21, 2007; in 45-day lien period.
4. **HATTIE LIFT STATION IMPROVEMENTS** **Project No. 05-F009**
Project Manager: Breitenbach
Const. Manager: Kennedy
Const. Inspector: Chamberlain
REMARKS: Notice to Proceed Nov. 4, 2006; Construction complete, station in service; fence and electrical work due. Punch list complete; final completion issued July 20, 2007. Waiting for Change Order No. 1 approval. Final acceptance issued Feb. 1, 2008.
5. **T.L. AMISS WTP IMPROVEMENTS** **Project No. 05-E012**
Plant No. , 1 Basins 1-6 Renovations
Project Manager: Featherston/Bordelon
Contractor: Max Foote
REMARKS: Finalizing punch list and final completion.
6. **T.L. AMISS WTP, 2400 VOLT ELECTRICAL** **Project No. 05-E012**
Switchgear Renovation & Improvements
Project Manager: Featherston/Bordelon
Contractor: Trio Electric

7. **WALLACE LIFT STATION IMPROVEMENTS** **Project No.** 01-F003
Contract Amount: \$8,773,376
% complete: 30%
Project Manager: Featherston
Const. Mgr: URS
Contractor: McInnis
REMARKS: Notice to Proceed issued for April 9, 2007. McInnis has mobilized. Machinery from wet well and dry well has been removed, and lift station has been cleaned. Beginning installation. Pumps installed.
8. **MARJORIE LIFT STATION IMPROVEMENTS** **Project No.** 05-F014
Contract Amount: \$204,817
% complete: 95%
Project Manager: Featherston
Const. Mgr: Kennedy
Contractor: Wicker
Inspector: Chamberlain
REMARKS: Construction complete; station in service. Working on punch list items.
9. **CEDAR GROVE LIFT STATION IMPROVEMENTS** **Project No.** 05-F004
Contract Amount: \$2,510,000
% complete: 10%
Project Manager: Featherston
Const.Mgr:
Contractor: Dual
Inspector:
REMARKS: Plans have been redesigned. Pre-bid to be routed in 2007. Contract being processed. Notice to Proceed for Dec. 3, 2007. Construction has begun.
10. **FREDRICK WATER MAIN EMERGENCY** **Project No.** 05-E008
Contract Amount: \$88,505
% complete: 100%
Project Manager: Featherston
Const. Mgr: Kennedy
Contractor: CW&W
REMARKS: Notice to Proceed Nov. 26, 2007. Construction complete. Punch list complete. Final completion issued Feb. 1, 2008.
11. **AVERY & LEWIS WATER MAIN EMERGENCY** **Project No.** 05-E008
Contract Amount: \$72,305
% complete: 100%
Project Manager: Featherston
Const. Mgr: Kennedy
Contractor: JPD
REMARKS: Notice to Proceed Nov. 26, 2007. Construction complete. Punch list complete. Final completion issued Jan. 17, 2008.
12. **OLIVE ST. WATER MAIN EMERGENCY** **Project No.** 05-E008
Contract Amount: \$67,655
% complete: 95%
Project Manager: Featherston
Const. Mgr: Kennedy
Contractor: CW&W
REMARKS: Notice to Proceed Dec. 3, 2007. Construction complete; working on punch list.
13. **SOUTHERN LOOP 24" WATER MAIN EXT., PHASE II** **Project No.** 05-E009
Contract Amount: \$838,678
% complete: 90%
Project Manager: Bordelon
Contractor: JPD
Inspector: Brazeal
14. **CRESWELL 24" SEWER MAIN** **Project No.** 05-F020
Contract Amount:
% complete: 0%
Project Manager: Kennedy
Const. Mgr: Kennedy
Contractor: CW&W
Inspector: Bates

- | | |
|---|---|
| <p>15. DIXIE GARDEN LIFT STATION
 Project Manager: Featherston
 Const. Mgr: Kennedy
 Contractor: Wicker
 Inspector: Chamberlain</p> | <p>Project No. 05-F006
 Contract Amount: \$217,411
 % complete: 75%</p> |
| <p>16. 1300 GROVER WATER MAIN EMERGENCY
 Project Manager: Featherston
 Const. Mgr: Kennedy
 Contractor: Pulley
 Inspector: Bates
 REMARKS: Construction complete; working on punch list.</p> | <p>Project No. 05-E008
 Contract Amount: \$52,405
 % complete: 95%</p> |
| <p>17. 300 PRESTON WATER MAIN EMERGENCY
 Project Manager: Featherston
 Const. Mgr: Kennedy
 Contractor: JPD
 Inspector: Bates</p> | <p>Project No. 05-E008
 Contract Amount: \$76,925
 % complete: 75%</p> |
| <p>18. FANNIN LIFT STATION IMPROVEMENTS
 Project Manager: Featherston
 Const. Mgr: Kennedy
 Contractor: Wicker
 Inspector: Chamberlain</p> | <p>Project No. 05-F007
 Contract Amount: \$328,277.00
 % complete: 0%</p> |
| <p>19. LEGARDY LIFT STATION IMPROVEMENTS
 Project Manager: Featherston
 Const. Mgr: Kennedy
 Contractor: San-Tech
 Inspector: Chamberlain
 REMARKS: Notice to Proceed March 3, 2008.</p> | <p>Project No. 05-F 011
 Contract Amount: \$299,996.00
 % complete: 0%</p> |
| <p>20. 78TH ST. SEWER MAIN, 100 BLOCK
 Project Manager: Featherston
 Const. Mgr: Kennedy
 Inspector: Chamberlain
 Contractor: Pulley
 REMARKS: Construction complete. Final completion issued.</p> | <p>Project No. 05-F020
 Contract Amount: \$40,400
 % complete: 100%</p> |
| <p>21. 4300 STEERE SEWER MAIN
 Project Manager: Featherston
 Const. Mgr: Kennedy
 Inspector: Bates
 Contractor: JPD</p> | <p>Project No. 05-F020
 Contract Amount:
 % complete: 0%</p> |
| <p>22. PARHAM SEWER MAIN
 Project Manager: Featherston
 Const. Mgr: Kennedy
 Inspector: Chamberlain
 Contractor: TMI</p> | <p>Project No. 05-F020
 Contract Amount:
 % complete: 0%</p> |

23. **ST. CHARLES SUB. #8** **Private**
 Project Manager: McClure
 Project Inspector: Mudd
 Contractor: Wicker
REMARKS: Utility work in progress.
24. **THE HAVEN PHASE 20** **Private**
 Project Manager: McClure
 Const. Inspector: Hendricks
 Contractor: JPD
REMARKS: Utility work in progress.
25. **MERIDIAN COURT** **Private**
 Project Manager: McClure
 Project Inspector: Eakin
 Contractor: Yor-Wic
REMARKS: Utility work in progress.
26. **REUNION SUBDIVISION** **Private**
 Project Manager: McClure
 Project Inspector: Hendricks
 Contractor: Pulley
REMARKS: Utility work in progress.
27. **HIDEAWAY HARBOR UNIT 14** **Private**
 Project Manager: McClure
 Project Inspector: Eakin
 Contractor: Lawler
REMARKS: Awaiting walk-thru.
28. **AUDREY PARK** **Private**
 Project Manager: McClure
 Project Inspector: Eakin
 Contractor: Yor-Wic
REMARKS: Utility work in progress.
29. **SOUTHERN TRACE WEST (SEC. .XXII)** **Private**
 Project Manager: McClure
 Const. Inspector: Hendricks
 Contractor: R. L. Branch
REMARKS: Testing phase on water remaining.
30. **NEWCASTLE 14** **Private**
 Project Manager: McClure
 Const. Inspector: Eakin
 Contractor: R. L. Branch
REMARKS: Contractor completing utilities.
31. **NORTHERN HEIGHTS SUBDIVISION** **Private**
 Project Manager: McClure
 Const. Inspector: Eakin
 Contractor: Delta
REMARKS: Utility work on-going.

32. **BRUSHY BAYOU UNITS 5 & 6** **Private**
Project Manager: McClure
Project Inspector: Bates
Contractor: Yor-Wic
REMARKS: Utility work in progress.
33. **BELLE MAISON SUB.** **Private**
Project Manager: McClure
Inspector: Mudd
Contractor: Pulley
REMARKS: Installation in progress.
34. **BIENVILLE PATH** **Private**
Project Manager: McClure
Inspector: Hendricks
Contractor: R. L. Branch
REMARKS: Installation in progress.
35. **BAYOU PLACE SUB.** **Private**
Project Manager: McClure
Inspector: Mudd
Contractor: Miley
REMARKS: Construction to begin in late Feb.
36. **SAFETY TOWN** **Private**
Project Manager: McClure
Inspector: Hendricks
Contractor: Wicker
REMARKS: Awaiting punch list completion.