

# **PROJECT STATUS REPORT**

**MARCH 2014**



**DEPARTMENT OF ENGINEERING AND ENVIRONMENTAL SERVICES  
OFFICE OF THE CITY ENGINEER**

**Quarterly Project Status Report**

**March 2014**

**PHONE: 673-6000**

**FAX: 673-6004**

**TO:**

Daniel Atnafu, P.E. - ENG	Ralph Hollis - AT&T
Mark Bates - ENG	Nathan Kemp – S&D
Phillip Brown, Jr. - CenterPoint	James Kennedy – W&S
Robert Campbell – W&S Admin	Larry Lee – ENG
LaTricia Cornelius - ENG	Michael Leone – SWEPCO
Michael Erlund, P.E. - T.E.	Andy Long - DOTD
Donald Evans - PUR	Bonnie Moore - ComDev
Jerry Erwin - ENG	Raj Panneerselvam, P.E. ENG
Barbara Featherston, P.E. W&S Admin	Malcolm Stadlander - PM
Patrick Furlong, P.E. - ENG	Doug Stump – ENG
Andy Glasgow, P. E. - ENG	Pamela Shannon - ENG
Wayne Goss – ENG	Mica Whorton - Comcast
Stanley Harris, P.E. - PWA	

**FROM:** Robert Westerman, P.E.  
Acting City Engineer

Ali Mustapha, P.E.  
Assistant City Engineer

Autumn Permenter, P.E.  
Assistant City Engineer

The intent of this report is to provide a concise quarterly report of projects currently under design and in construction. For your convenience, each engineering office has sorted and arranged these projects by priority. This is not a complete list of all projects currently being monitored. Should there be questions concerning specific projects, please contact the assigned project manager. Questions concerning non-listed projects or the report in general, should be directed to the appropriate engineering office at 673-6000: Ali Mustapha for drainage and private water and sewer projects, Robert Westerman for street projects, and Autumn Permenter for water and sewer projects.

# CITY ENGINEERING PROJECTS

## **A**

ACKARD STREET.....	2
AIRPORT DITCH REPAIRS.....	7
AMISS.....	10,14,15

## **B**

BACKFLOW PREVENTION PROGRAM.....	10,14
7000 BLOCK BEAUFORD WAY.....	6
BIENVILLE PATH.....	8
BRAELOCK DRIVE.....	1
BROADMOOR LIFT STATION.....	10
BROADMOOR SEWER OUTFALL.....	13
BROWNING ST. DRAINAGE.....	5
BURGUNDY OAKS.....	16

## **C**

CAPTAIN SHREVE DR.....	2
CARROLL STREET.....	
CARVER STREET.....	2
C. E. GALLOWAY.....	1
CEDAR GROVE TRUNK MAIN.....	11
CHASE ISLAND DRIVE.....	7
CONCORDIA SUB.....	8
CORBITT, DORIS & STATE ST WATER MAIN.....	14
CROSS BAYOU LATERAL.....	6
CROSS LAKE DAM & SPILLWAY.....	12
CROSS LAKE WATER SHED.....	13

## **D**

DELAWARE LIFT STATION.....	14
DELAWARE ST. DRAINAGE.....	7

## **E**

EAST KINGS CORRIDOR.....	1
8-INCH WATER MAIN TO SERVE SLUDGE FACILITY.....	17
ELECTRIC SYSTEM RELIABILITY STUDY.....	15
EIGHT INCH WATER MAIN IMPROVEMENTS (Corbitt, Doris & State Sts.).....	17
EPA/DOJ NEGOTIATIONS.....	12
ESPLANADE FORBING RIDGE.....	8
ESPLANADE LAKE DISTRICT.....	8
ESPLANADE RAILSBACK.....	8,16,17,19
ESPLANADE SUBDIVISION.....	16,17,18

## **F,G**

FAIRFIELD AVENUE.....	1
FAMILY DOLLAR.....	9
4453 GILBERT DRIVE DRAINAGE.....	6
GREENWOOD CEMETERY GATE HOUSE.....	7
GROVER PLACE.....	

**H**

HERSEY D. WILSON .....3  
 HOYTE DRIVE.....7  
 HUNTINGTON LANE .....2

**I**

I-49 LANDSCAPING ..... 1

**J,K,L**

JENNINGS STREET .....8  
 JEWELLA & MIDWAY .....4  
 JUNIOR PLACE & GREENSOOD ROAD .....5  
 JUNIOR PLACE DRAINAGE BOX CULVERT .....7  
 JUNIPER PLACE – RIVER OAKS DITCH.....7  
  
 KELLIWOOD DR. ....7  
 KENNIE ROAD LIFT STATION .....13  
 KINGSTON ROAD.....2  
 KNIGHT STREET .....1  
  
 LAKESHORE DRIVE .....4  
 LEWIS & CARVER STREETS .....  
 LINWOOD SEWER MAIN 9400 BLOCK .....19  
 LONG LAKE ESTATES.....17  
 LOONEY LIFT STATION.....14  
 LUCAS LIFT STATION .....14  
 LUCAS & N. REGIONAL WWTP ..... 11

**M**

MARKET ST. SIDEWAL.....4  
 MISCELLANEOUS WATER & SEWER ENGINEERING SERVICES .....10  
 MISSOURI AVENUE .....2  
 MT. ZION COMMERCIAL SUB. ....18  
 MURPHY ST. VIA DUCT.....1

**N**

NEW CASTLE..... 8,9,16,18  
 NORRIS FERRY CROSSING ..... 18

**O**

OAK HAVEN DRIVE WATER MAIN .....18  
 OCKLEY DITCH .....5  
 ORLEANS COURT AT TWELVE OAKS..... 8,16

**P**

PAVED DRAINAGE DITCH REPAIRS .....6,7  
 PEBBLE ST. DRAINAGE .....6  
 PROGRAM MANAGEMENT .....12  
 PROVENANCE..... 9,17,18  
 PUBLIC INFRASTRUCTURE .....5

**Q, R**

RACEWAY ON MANSFIELD .....9,18  
 RISINGER, TOU-DON, SUNSET LIFT STATION .....13  
 RIVERBROOK ..... 16,17  
 ROUND GROVE LIFT STATION .....13  
 RUSSELL ROAD WATER MAIN .....10

**S**

SCADA UPGRADE PHASE II .....14  
SLUDGE DISPOSAL SYSTEM .....14  
SLUDGE FIELD LIFT STATION .....11  
SOUTH HIGHLAND LIFT STATION .....13  
SOUTH KIRKWOOD .....2  
SOUTHERN TRACE .....16  
SPORTRAN .....4  
204 STEPHENSON ST. DRAINAGE PIPE .....6  
ST. ANDREWS SUB. ....18  
ST. CHARLES PLACE .....17  
204 STEHENSON DRAINAGE PIPE .....6  
STONER FORCE MAIN REPLACEMENT .....11  
900 BLOCK STONER/JORDAN .....6

**T**

TEXAS AVENUE TURN LANES ..... 3  
3132 STREET LIGHTING ..... 3  
TRANSFORMER REHAB .....14  
TWELVE MILE BAYOU PUMP STATION .....10  
TWELVE OAKS BIENVILLE PATH.....8,19  
TWELVE OAKS PROFESSIONAL PLAZA.....17

**U, V, W**

UNIVERSITY DR. @ 70<sup>TH</sup> ST. ....2  
  
VARIOUS CITYWIDE SEWER MAINS PHASE I .....14  
VARIOUS LIFT STATIONS .....13  
272 VINE ST. PIPE REPAIRS.....7  
  
WALLACE FORCE MAIN REPLACEMENT .....11  
WATER & WASTEWATER ELECTRICAL SYSTEM RELIABILITY PROGRAM.....16  
WEST WILDERNESS WAY .....4  
WILLIS KNIGHTON CANCER CENTER .....17  
WOODMONT .....4

**X,Y,Z**

YOUREE DRIVE/KINGS HIGHWAY .....1

## ROADS AND BRIDGES

### ACTIVE DESIGN PROJECTS

1. **YOUREE DR./KINGS HWY. INTER.**  
Project Manager: Westerman  
Design Status: Final comments  
Estimated Plan Completion Date:  
**REMARKS:** DOTD has approved funds to bid project. DOTD to bid in October.  
**Project No.** 89-C027  
Design Firm: C.G.M.  
Percent Complete: 99%
2. **MURPHY STREET VIADUCT/BRIDGE REPLACEMENT**  
Project Manager: Westerman  
Design Status: Final  
**REMARKS:** Received railroad permit; DOTD to bid July 14, 2014.  
**Project No.** 98-C007  
Design Firm: NTB  
Percent complete: 100%
3. **I-49 LANDSCAPING**  
Project Manager: Westerman  
Design Status: Final  
**REMARKS:** Addressing LA DOTD comments. The A/E Engineering Selection Committee has chosen Jerome Nicholas as the landscape consultant. Re-designing landscape plan. Advanced check set submitted to LA DOTD for review. Addressing final comments from DOTD.  
**Project No.** 01-C001  
Design Firm: In house  
Percent Complete: 80%
4. **KNIGHT STREET**  
Project Manager: Westerman  
Design Status: In contracts  
**REMARKS:** Project to bid.  
**Project No.** 11-C002  
Design Firm: Balar  
Percent Complete: 60%
5. **EAST KINGS CORRIDOR IMPROVEMENT**  
Project Manager: Westerman  
Design Status:  
**REMARKS:** Consultant issued notice to proceed on preliminary plans.  
**Project No.** 11-C003  
Design Firm: Hunt Guillot  
Percent Complete: 30%
6. **C. E. GALLOWAY**  
Project Manager: Westerman  
Design Status: Consultant submitted survey.  
**REMARKS:** City to finalize design.  
**Project No.** 11-C003  
Design Firm: AFJM  
Percent Complete: 100%
7. **UNIVERSITY DR. @ 70<sup>TH</sup> ST.**  
Project Manager: Westerman  
Design Status: City working on final plans.  
**Project No.** 11-C003  
Design Firm: CGS  
Percent Complete: 90%
8. **FAIRFIELD AVENUE**  
Project Manager: Westerman  
Design Status: Consultant submitted final plans.  
**Project No.** 11-C003  
Design Firm: Raley  
Percent Complete: 100%
9. **BRAELOCK DRIVE**  
Project Manager: Westerman  
Design Status: Consultant working on final plans.  
**Project No.** 11-C003  
Design Firm: Mohr  
Percent Complete: 100%

- |     |  |   |
|-----|--|---|
| 10. | <b>KINGSTON ROAD</b><br>Project Manager: Westerman<br>Design Status: City working on final plans.        | <b>Project No. 11-C003</b><br>Design Firm: Civil Design<br>Percent Complete: 100% |
| 11. | <b>SOUTH KIRKWOOD</b><br>Project Manager: Westerman<br>Design Status: Consultant submitted plans.        | <b>Project No. 11-C003</b><br>Design Firm: Polaris<br>Percent Complete: 100%      |
| 12. | <b>MISSOURI AVENUE</b><br>Project Manager: Westerman<br>Design Status: Consultant submitted survey.      | <b>Project No. 11-C003</b><br>Design Firm: FBL<br>Percent Complete: 100%          |
| 13. | <b>ACKARD STREET</b><br>Project Manager: Westerman<br>Design Status: Design complete.                    | <b>Project No. 11-C003</b><br>Design Firm: Durr<br>Percent Complete: 100%         |
| 14. | <b>CAPTAIN SHREVE DRIVE</b><br>Project Manager: Westerman<br>Design Status: Consultant submitted survey. | <b>Project No. 11-C003</b><br>Design Firm: FBL<br>Percent Complete: 100%          |
| 15. | <b>CARVER STREET</b><br>Project Manager: Westerman<br>Design Status: Consultant submitted final plans.   | <b>Project No. 11-C003</b><br>Design Firm: Durr<br>Percent Complete: 100%         |
| 16. | <b>HUNTINGTON LANE</b><br>Project Manager: Westerman<br>Design Status: Design complete.                  | <b>Project No. 11-C003</b><br>Design Firm: Buchart-Horn<br>Percent Complete: 100% |

## SECTION II

### OTHER DESIGN PROJECTS

1. **3132 STREET LIGHTING**  
Project Manager: Westerman  
Design Status: Final  
**REMARKS:** Received pre-acps to schedule plan-in-hand. Awaiting cost information to submit paper work to LA DOTD. Project put on hold until funding is available from the State.  
**Project No.** 92-C008  
Design Firm: TBA  
Percent Complete: 90%
2. **TEXAS AVENUE TURN LANES**  
Project Manager: Westerman  
Design Status: Final  
**REMARKS:** Submitted to DOTD for permit. Awaiting funds to bid.  
**Project No.** 01-C032  
Design Firm: In-house  
Percent Complete: 95%

## SECTION III

### PROJECTS IN BID OR CONTRACT PHASE

1. **HERSEY D. WILSON**  
Project Manager: Westerman  
**REMARKS:** To re-bid April 3, 2014.  
**Project No.** 11-C003  
Design Firm: W.T. Winfield



## PROJECTS UNDER CONSTRUCTION

- |    |  |  |
|----|--|--|
| 1. | <b>CARROLL STREET</b><br>Project Manager: Lee<br>Inspector: Gasway<br>Contractor: Horton<br><b>REMARKS:</b> Construction underway.                             | <b>Project No. 11-C003</b><br>Contract Amount: \$877,354.00<br>Work complete: 0%<br>Time used: 0%      |
| 2. | <b>LEWIS &amp; CARVER STREETS</b><br>Project Manager: Lee<br>Inspector: Gasway<br>Contractor: CW&W<br><b>REMARKS:</b> Construction underway.                   | <b>Project No. 11-C003</b><br>Contract Amount: \$645,100.00<br>Work complete: 25%<br>Time used: 25%    |
| 3. | <b>LAKESHORE DRIVE</b><br>Project Manager: Westerman<br>Inspector: Gasway<br>Contractor: F. J. Burnell<br><b>REMARKS:</b> Project complete; in lien period.    | <b>Project No. 11-C003</b><br>Contract Amount: \$269,970.00<br>Work complete: 100%<br>Time used: 100%  |
| 4. | <b>GROVER PLACE</b><br>Project Manager: Lee<br>Inspector: Gasway<br>Contractor: Horton<br><b>REMARKS:</b> Pre-construction scheduled for April 2014.           | <b>Project No. 11-C003</b><br>Contract Amount: \$388,859.98<br>Work complete: 0%<br>Time used: 0%      |
| 5. | <b>700 BLOCK WOODMONT</b><br>Project Manager: Westerman<br>Inspector: Westerman<br>Contractor: Horton<br><b>REMARKS:</b> Project complete; in lien period.     | <b>Project No. 11-C003</b><br>Contract Amount: \$563,300.00<br>Work complete: 100%<br>Time used: 100%  |
| 6. | <b>WEST WILDERNESS</b><br>Project Manager: Lee<br>Inspector: Ivy<br>Contractor: Horton<br><b>REMARKS:</b> Complete; in lien period.                            | <b>Project No. 11-C003</b><br>Contract Amount: \$578,600.00<br>Work complete: 100%<br>Time used: 100%  |
| 7. | <b>MARKET ST. SIDEWALK</b><br>Project Manager: Westerman<br>Inspector: Ivy<br>Contractor: CERCONTEC, LLC<br><b>REMARKS:</b> Awaiting street lights.            | <b>Project No.: 01-C032</b><br>Contract Amount: \$126,206.00<br>Work complete: 95%<br>Time used: 90%   |
| 8. | <b>JEWELLA &amp; MIDWAY AVENUES IMPROVEMENT</b><br>Project Manager: Westerman<br>Inspector: Ivy<br>Contractor: H & H<br><b>REMARKS:</b> Construction underway. | <b>Project No.: 11-C003</b><br>Contract Amount: \$1,299,500.00<br>Work complete: 70%<br>Time used: 60% |

## DRAINAGE

### ACTIVE DESIGN PROJECTS

1. **600-700 BLOCKS BROWNING ST. DRAINAGE** **Project No. 11-D005**  
Project Manager: Mustapha Eng Consultant: Hunt Guillot  
Eng % complete: 100% Eng Contract Value: \$57,000  
**REMARKS:** Issued Notice to Proceed for Phase 4, Topographic Survey, on June 7, 2012. Contract signed; purchase order issued. Issued NTP for Phase 7, preliminary plans on Aug. 7, 2012. Plans due Dec. 10, 2012. Consultant working on revising preliminary plans. Received advance check prints. Reviewed advance prints and submitted comments to consultant. Plans and ROW acquisition are complete. Will bid project when funds are available.
  
2. **OCKLEY DITCH IMPROVEMENTS** **Project No. 11-D007**  
Project Manager: Mustapha Eng Consultant: EJES  
Eng % complete: 100% Eng Contract Value: \$135,925  
**REMARKS:** Issued Notice to Proceed for Phase 4, Topographic Survey on June 20, 2012. Contract signed; purchase order issued. Phase 4 is complete. Issued NTP for Phase 7, preliminary plans. Plans due Nov. 26, 2012. Consultant working on revising preliminary plans. Consultant working on advance check print. Plans are complete. Property Management is working on the ROW/servitude acquisition.
  
3. **PUBLIC INFRASTRUCTURE PROJECT** **Project No. 13-D001**  
**900 Block Travis St. Drainage**  
Project Manager: Mustapha Eng Consultant: EJES  
Eng % complete: 50% Eng Contract Value: \$55,000  
**REMARKS:** Contract signed on Aug. 30, 2013. Issued Notice to Proceed on Sept. 6, 2013. Preliminary plans are due Nov. 14, 2013. Received and reviewed preliminary plans and sent comments and markups to consultant.

**PROJECTS IN BID OR CONTRACT PHASE**

- |    |   |                            |
|----|---|----------------------------|
| 1. | <b>204 STEPHENSON STREET DRAINAGE PIPE RELOCATION</b><br>Project Manager: Mustapha<br><b>REMARKS:</b> Received bids December 12, 2013. Solid Rock Construction is the low bidder. | <b>Project No.</b> 11-D001 |
| 2. | <b>6134 PEBBLE STREET DRAINAGE</b><br>Project Manager: Mustapha<br><b>REMARKS:</b> Bid opening March 27, 2014; Brothers Concrete & Hardscape is the contractor.                   | <b>Project No.</b> 11-D001 |
| 3. | <b>4453 GILBERT DRIVE DRAINAGE IMPROVEMENTS</b><br>Project Manager: Furlong<br><b>REMARKS:</b> Bid opening April 1, 2014. Brothers Concrete & Hardscape is the contractor.        | <b>Project No.</b> 11-D001 |
| 4. | <b>900 BLOCK STONER/JORDAN ST.</b><br><b>Pipe Repairs/Replacement – 2001 Citywide</b><br>Project Manager: Mustapha<br><b>REMARKS:</b> Bid opening April 3, 2014.                  | <b>Project No.</b> 11-D001 |
| 5. | <b>7000 BLOCK BEAUFORD WAY DRAINAGE IMPROVEMENTS</b><br><b>2011 CITYWIDE</b><br>Project Manager: Mustapha<br><b>REMARKS:</b> Advertised for bids; bid opening April 18, 2014.     | <b>Project No.</b> 11-D001 |

## PROJECTS UNDER CONSTRUCTION

- |  |  |
|--|--|
| 1. <b>JUNIPER PLACE – RIVER OAKS DITCH IMPROVEMENTS</b><br>Project Manager: Furlong<br>Inspector: Fox<br>Contractor: Fessler & Bowman<br><b>REMARKS:</b> Complete; in lien period.         | <b>Project No. 11-D001</b><br>Contract Amount: \$534,231.14<br>Work complete: 100%<br>Time used: 95% |
| 2. <b>AIRPORT DITCH REPAIRS<br/>VALLEY VIEW ROAD TO RAILROAD BRIDGE</b><br>Project Manager: Furlong<br>Inspector: Fox<br>Contractor: CW&W<br><b>REMARKS:</b> Under construction.           | <b>Project No. 11-D006</b><br>Contract Amount: \$1,973,090<br>Work complete: 10%<br>Time used: 16%   |
| 3. <b>700 BLOCK DELAWARE STREET</b><br>Project Manager: Furlong<br>Inspector: Fox<br>Contractor: LaDelle<br><b>REMARKS:</b> Complete; in lien period.                                      | <b>Project No. 11-D001</b><br>Contract Amount: \$149,117<br>Work complete: 100%<br>Time used: 90%    |
| 4. <b>2700 HOYTE DRIVE CROSS DRAIN PIPE REPLACEMENT</b><br>Project Manager: Mustapha<br>Inspector: Fox<br>Contractor: Brothers Concrete & Hardscape<br><b>REMARKS:</b> Under construction. | <b>Project No. 11-D001</b><br>Contract Amount: \$81,067<br>Work complete: 87%<br>Time used: 49%      |
| 5. <b>JUNIOR PLACE DRAINAGE BOX CULVERT REPLACEMENT</b><br>Project Manager: Mustapha<br>Inspector: Fox<br>Contractor: Wimbley<br><b>REMARKS:</b> Under construction.                       | <b>Project No. 11-D001</b><br>Contract Amount: \$39,165<br>Work complete: 2%<br>Time used: 15%       |
| 6. <b>272 VINE STREET PIPE REPAIRS/REPLACEMENT</b><br>Project Manager: Mustapha<br>Inspector: Sample<br>Contractor: Landworx<br><b>REMARKS:</b> Complete; in lien period                   | <b>Project No. 11-D001</b><br>Contract Amount: \$19,999<br>Work complete: 100%<br>Time used: 80%     |

## PRIVATE PROJECTS

1. **CONCORDIA SUBDIVISION**  
Project Manager: Patrick Furlong  
Project Inspector: Fox  
Contractor: Douglas Construction  
**REMARKS:** Addressing punch list items.
2. **ORLEANS COURT IN TWELVE OAKS**  
Project Manager: Patrick Furlong  
Project Inspector: Fox  
Contractor: H&H  
**REMARKS:** Construction complete; in lien period.
3. **PROVENANCE UNIT E**  
Project Manager: Patrick Furlong  
Project Inspector: Fox  
Contractor: H&H  
**REMARKS:** Construction complete; in lien period.
4. **ESPLANADE - LAKE DISTRICT UNIT 3**  
Project Manager: Patrick Furlong  
Project Inspector: Fox  
Contractor: Ronnie Carlson  
**REMARKS:** Under construction.
5. **ESPLANADE – FORBING RIDGE ACCESS ROAD**  
Project Manager: Patrick Furlong  
Project Inspector: Fox  
Contractor: Ronnie Carlson  
**REMARKS:** Construction complete; in lien period.
6. **TWELVE OAKS – BIENVILLE PATH UNIT 6**  
Project Manager: Patrick Furlong  
Project Inspector: Fox  
Contractor: H&H  
**REMARKS:** Construction complete; in lien period.
7. **NEW CASTLE 14-B**  
Project Manager: Patrick Furlong  
Project Inspector: Fox  
Contractor: Southern Home Builders  
**REMARKS:** Under construction.
8. **JENNINGS STREET**  
Project Manager: Patrick Furlong  
Project Inspector: Sample  
Contractor: RVP  
**REMARKS:** Construction complete; in lien period.

9. **NEW CASTLE 14-C**  
Project Manager: Patrick Furlong  
Project Inspector: Sample  
Contractor: Southern Home Builders  
**REMARKS:** Under construction.
  
10. **PROVENANCE – PHASE II, UNITS C&D**  
Project Manager: Patrick Furlong  
Project Inspector: Sample  
Contractor: H&H  
**REMARKS:** Under construction.
  
11. **RACEWAY ON MANSFIELD ROAD**  
Project Manager: Patrick Furlong  
Project Inspector: Fox  
Contractor: US General  
**REMARKS:** Construction complete; in lien period.
  
12. **FAMILY DOLLAR – LAKESHORE & HEARNE**  
Project Manager: Patrick Furlong  
Project Inspector: Fox  
Contractor: LANCO  
**REMARKS:** Under construction.

## WATER & SEWERAGE

### ACTIVE DESIGN PROJECTS

1. **T. L. AMISS WTP COMPREHENSIVE IMPS.** **Project No. 98-E006**  
Project Managers: Permenter  
Eng % complete: 95%  
Eng Consultant: AECOM  
Eng Contract Value: \$4,459,635  
**REMARKS:** Raw water, Plant 2E, and caustic feed projects are under construction. Filter improvements complete.
2. **RUSSELL ROAD WATER MAIN IMPROVEMENTS** **Project No. 05-E001**  
Project Manager: Bates  
Eng Consultant: Graff  
Eng % complete: 100%  
**REMARKS:** Preparing to advertise for bids in April 2014.
3. **BROADMOOR LIFT STATION IMPROVEMENTS** **Project No. 05-F003**  
Project Manager: Panneerselvam  
Eng Consultant: Pivotal  
Eng % complete: 99%  
**REMARKS:** Design complete; to advertise April 2014. Final set sent to DEQ for approval.
4. **LUCAS & NORTH REGIONAL WWTP EXPANSION** **Project No. 00-F001**  
Project Manager: Permenter  
Eng. Consultant: CDM-Smith  
Eng. % complete: 99%  
**REMARKS:** Project complete; to be closed April 2014. City requesting final reimbursement from DEQ.
5. **BACKFLOW PREVENTION PROGRAM** **Project No. 04-E002**  
Project Manager: Permenter  
Eng. Consultant: BKI  
Eng. % complete: 90%  
**REMARKS:** Final report submitted; ongoing modeling tasks. Supplement 3 executed.
6. **ENGINEERING SERVICES** **Project No. RFS# 10-709**  
**MISCELLANEOUS WATER & SEWER DESIGN**  
Project Manager: Permenter  
Eng. Consultant: CGS Engineering  
Eng. % complete: N/A  
**REMARKS:** Design underway for various lift stations, sewer mains and water mains.
7. **TWELVE MILE BAYOU PUMP STATION**  
**PUMPING IMPROVEMENTS** **Project No. 11-E003**  
Project Manager: Glasgow  
Eng % complete: 90%  
Eng Consultant: Forte & Tablada  
Eng Contract Value: \$485,300  
**REMARKS:** Preliminary design submitted.

- |     |  |                    |                |
|-----|--|--------------------|----------------|
| 8.  | <p><b>CEDAR GROVE TRUNK MAIN REPAIR</b><br/> Project Manager: Bates<br/> Eng % complete: 0%<br/> Eng Consultant: Coyle<br/> Eng Contract Value: \$200,000<br/> <b>REMARKS:</b> Design pending SSES work.</p>                           | <b>Project No.</b> | <b>11-F002</b> |
| 9.  | <p><b>WALLACE FORCE MAIN REPLACEMENT</b><br/> Project Manager: Glasgow<br/> Eng % complete: 30%<br/> Eng Consultant: CGS<br/> Eng Contract Value: \$333,000<br/> <b>REMARKS:</b> In preliminary design. Survey is being conducted.</p> | <b>Project No.</b> | <b>11-F005</b> |
| 10. | <p><b>STONER FORCE MAIN REPLACEMENT</b><br/> Project Manager: Panneerselvam<br/> Eng % complete: 90%<br/> Eng Consultant: Civil Design<br/> Eng Contract Value: \$500,000<br/> <b>REMARKS:</b> 90% design plans submitted.</p>         | <b>Project No.</b> | <b>11-F006</b> |
| 11. | <p><b>LUCAS &amp; N. REGIONAL WWTP IMPROVEMENTS</b><br/> Project Manager: Panneerselvam<br/> Eng % complete: 90%<br/> Eng Consultant: MWH<br/> Eng Contract Value: \$411,000<br/> <b>REMARKS:</b> Final design.</p>                    | <b>Project No.</b> | <b>11-F007</b> |
| 12. | <p><b>SLUDGE FIELD LIFT STATION</b><br/> Project Manager: Glasgow<br/> Eng % complete: 100%<br/> Eng Consultant: CGS<br/> <b>REMARKS:</b> Final design submitted. To advertise April 2014.</p>   | <b>Project No.</b> | <b>05-F025</b> |



## SECTION II

### OTHER DESIGN PROJECTS

1. **CROSS LAKE DAM & SPILLWAY** **Project No. 05-E012**  
Project Manager: Permenter  
Engineer: Atchley & Atchley  
**REMARKS:** Final study submitted.
  
2. **EPA/DOJ NEGOTIATIONS** **Project No. 10-F001**  
Project Manager: Permenter/Glasgow  
Engineer: BKI  
**REMARKS:** Finalizing hydraulic model; continuing SSA-Phase I work in the Cedar Grove basin.
  
3. **PROGRAM MANAGEMENT** **Project No. 11-F008**  
Project Manager: Permenter  
**REMARKS:** In progress.

### SECTION III

#### PROJECTS IN BID OR CONTRACT PHASE

1. **SOUTH HIGHLAND LIFT STATION IMPROVEMENTS** **Project No. 05-F017**  
Project Manager: Glasgow  
**REMARKS:** Cecil Gassiott low bidder; in contracts.
2. **ROUND GROVE LIFT STATION** **Project No. 05-F025**  
Project Manager: Glasgow  
**REMARKS:** JPD low bidder; in contracts.
3. **RISINGER, TOU-DON, SUNSET LIFT STATION** **Project No. 06-F001**  
Project Manager: Bates  
**REMARKS:** Final design, to advertise April 2014.
4. **VARIOUS LIFT STATIONS** **Project No. 05-F025**  
Project Manager: Glasgow  
**REMARKS:** Cecil Gassiott low bidder; in contracts.
5. **KENNIE ROAD LIFT STATION IMPROVEMENTS** **Project No. 13-F003**  
Project Manager: Isern  
**REMARKS:** Bid opening was Jan. 3, 2014; McInnis was low bidder. Waiting on contracts.
6. **BROADMOOR SEWER OUTFALL 48" SEWER MAIN REHAB** **Project No. 11-F005**  
Project Manager: Atnafu  
**REMARKS:** McInnis low bidder; in contracts.
7. **CROSS LAKE WATER SHED SEWER IMPROVEMENTS** **Project No. 06-F001**  
Project Manager: Panneerselvam  
**REMARKS:** Design complete; to advertise April 2014.

## SECTION IV

### CAPITAL PROJECTS UNDER CONSTRUCTION

1. **AMISS RAW WATER PIPING**  
Project Manager: Atnafu  
Project Inspector: CDM Smith  
Contractor: Eutaw  
**REMARKS:** Substantial completion issued March 7, 2014.  
**Project No.** 11-E002  
Contract Amount: \$3,148,585.13  
% complete: 99%
2. **SCADA UPGRADE PHASE II**  
Project Manager: Stump  
Contractor: Revere  
**REMARKS:** In progress.  
**Project No.** 09-E001  
Contract Amount: \$799,200.00  
% complete: 68%
3. **LUCAS LIFT STATION IMPROVEMENTS**  
Project Manager: Atnafu  
Inspector: Pinchback/BBC  
Contractor: Max Foote  
**REMARKS:** Construction underway.  
**Project No.** 05-F013  
Contract Amount: \$3,984,831.52  
% complete: 80%
4. **VARIOUS CITY-WIDE SEWER MAINS PHASE I**  
Project Manager: Bates  
Project Inspector: Pinchback  
Contractor: Wicker  
**REMARKS:** Project to be complete April 2014.  
**Project No.** 11-F008  
Contract Amount: \$777,355.00  
% complete: 99%
5. **BACKFLOW PREVENTION PROJECT**  
Project Manager: Atnafu  
Project Inspector: CDM Smith  
Contractor: McInnis  
**REMARKS:** Under construction.  
**Project No.** 04-E002  
Contract Amount: \$1,556,660.00  
% complete: 85%
6. **DELAWARE LIFT STATION IMPROVEMENTS**  
Project Manager: Glasgow  
Project Inspector: Pinchback  
Contractor: Cecil Gassiott  
**REMARKS:** Substantial completion issued Feb.28, 2014.  
**Project No.** 11-F004  
Contract Amount: \$223,600.00  
% complete: 99%
7. **TRANSFORMER REHAB**  
Project Manager: Doug Stump  
Project Inspector: Lewis  
Contractor: Jack Moorman Electric  
**REMARKS:** Under construction.  
**Project No.** 05-E012  
Contract Amount: \$535,944.00  
% complete: 90%
9. **LOONEY LIFT STATION IMPROVEMENTS**  
Project Manager: Mark Bates  
Project Inspector: Steve Lewis  
Contractor: McInnis Bros.  
**REMARKS:** Under construction??  
**Project No.** 11-F003  
Contract Amount: \$246,500.00  
% complete: 5%

10. **AMISS CAUSTIC STORAGE & LIME BUILDING**

Project Manager: Atnatu  
Project Inspector: Steve Lewis  
Contractor: Max Foote  
**REMARKS:** Under construction.

**Project No.** 11-E001  
Contract Amount: \$3,360,800.00  
% complete: 10%

11. **AMISS PLANT 2E**

Project Manager: Atnafu  
Project Inspector: CDM  
Contractor: Max Foote  
**REMARKS:** Under construction.

**Project No.** 11-E001  
Contract Amount: \$6,305,844.00  
% complete: 80%

## PRIVATE PROJECTS UNDER CONSTRUCTION

1. **RIVERBROOKE NO. 3**  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Branch  
**REMARKS:** Construction complete; in lien period.
2. **SOUTHERN TRACE PH. V, SEC. XXVI**  
Project Manager: Furlong  
Inspector: Bates  
Contractor: R. L. Branch  
**REMARKS:** Construction complete; in lien period.
3. **ESPLANADE SUBDIVISION – Railsback District Unit 2**  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Pulley Construction  
**REMARKS:** Construction complete; in lien period.
4. **ORLEANS COURT AT TWELVE OAKS**  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: R. L. Branch  
**REMARKS:** Construction complete; in lien period.
5. **ESPLANADE SEWER FORCE MAIN CROSSING BAYOU PIERRE**  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Pulley  
**REMARKS:** Construction complete; in lien period.
6. **ESPLANADE NORTH – SEWER MAIN OUTFALL**  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Pulley  
**REMARKS:** Construction complete; in lien period.
7. **NEW CASTLE SUBDIVISION, UNIT 14-B**  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Branch  
**REMARKS:** Construction complete; in lien period.
8. **BURGUNDY OAKS SUBDIVISION, UNIT 12**  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Delta Construction  
**REMARKS:** Under construction.
9. **ESPLANADE – NORTH WATER MAIN EXTENSION**  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Pulley  
**REMARKS:** Under construction.

10. ***WILLIS KNIGHTON CANCER CENTER IBH PROTON***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: McInnis  
**REMARKS:** In lien period.
11. ***RIVERBROOK SUBDIVISION, UNIT 5***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Wicker  
**REMARKS:** Construction complete; in lien period.
12. ***ESPLANADE – RAILSBACK RIDGE DRIVE EXTENSION – PHASE 4***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Pulley  
**REMARKS:** Utilities installed; awaiting final grade.
13. ***LONG LAKE ESTATES SUBDIVISION UNIT 21***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Wicker  
**REMARKS:** Construction complete; in lien period.
14. ***PROVENANCE, PHASE II, UNITS A & B***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Wicker  
**REMARKS:** Construction complete; in lien period.
15. ***ESPLANADE - LAKE DISTRICT UNIT 3***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Pulley  
**REMARKS:** Under construction.
16. ***ST. CHARLES PLACE UNIT 13***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Wicker  
**REMARKS:** Construction complete; in lien period.
17. ***ESPLANADE – RAILSBACK RIDGE DRIVE EXTENSION PHASE 5***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Pulley  
**REMARKS:** Utilities installed; awaiting final grade.
18. ***TWELVE OAKS, BIENVILLE PATH #6***  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Branch  
**REMARKS:** Construction complete; in lien period..

19. **ST. ANDREWS UNIT 1**  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Wicker  
**REMARKS:** Construction complete; in lien period.
20. **ESPLANADE UNIT 4 – FORBING RIDGE DISTRICT**  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Pulley  
**REMARKS:** Under construction.
21. **NORRIS FERRY CROSSING UNIT 8**  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Pulley  
**REMARKS:** Construction complete; in lien period.
22. **PROVENANCE PHASE II, UNITS C & D**  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Wicker  
**REMARKS:** Under construction.
23. **NEW CASTLE 14-C**  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Branch  
**REMARKS:** Construction complete; in lien period.
24. **RACEWAY ON MANSFIELD ROAD**  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: JPD  
**REMARKS:** Under construction.
25. **MT. ZION COMMERCIAL SUBDIVISION**  
Project Manager: Furlong  
Inspector: Mudd  
Contractor: Pierce  
**REMARKS:** Under construction