



2011 Bond

Our Future



2011 BOND ISSUE FIRE DEPARTMENT PROJECTS

March 1, 2013

Status Report

Project List

- 1 New Super Station 8/14
- 2 Fire Station Renovations

NEW SUPER STATION 8/14

March 1, 2013

PROJECT DESCRIPTION: This 2011 GOB project will construct a new fire station to combine and replace existing Fire Stations #8 and #14. This new super station is part of the Fire Department's strategic plan to replace inadequate facilities and improve response times. The location of the new fire station will be at a site near the State Fair Grounds.

DESIGN CONSULTANT: Prevot Design Services

CONTRACTOR: TBD

STATUS: Final site selection is pending. Programming and design development discussions are ongoing.

CURRENT BUDGET:

Design	360,000
Acquisition/ROW	0
Construction	3,900,000
Equipment	0
Support Services	4,000
Contingency	136,000
TOTAL	4,400,000

FIRE STATION RENOVATIONS

March 1, 2013

PROJECT DESCRIPTION: This 2011 GOB project will provide for renovations and repairs at various fire stations. This work will include new roofs, electrical and plumbing work, driveway repairs and other renovations required by code.

DESIGN CONSULTANT: Russell G. DeLancy, AIA, City Architect/SPAR

CONTRACTOR: John Gibbs Roof Systems, Inc.

STATUS: Renovation projects are being identified and prioritized. 1) Bids for the re-roofing of Fire Station #9 were received on August 7, 2012 and the contract was awarded to John Gibbs Roof Systems at a cost of \$58,000. Work is substantially complete. 2) Bids for the project to re-roof Fire Station #4 have been received and the contract was awarded to John Gibbs Roof Systems at a cost of \$58,555. Work is substantially complete. 3) Roof repairs complete on Fire Station #16.

CURRENT BUDGET:

Design	0
Acquisition/ROW	0
Construction	900,000
Equipment	0
Support Services	4,000

Contingency
TOTAL

96,000
1,000,000

City of Shreveport