DEPARTMENT OF ENGINEERING AND ENVIRONMENTAL SERVICES
OFFICE OF THE CITY ENGINEER

Quarterly Project Status Report
June 2012

PHONE: 673-6000 **FAX: 673-6004**

TO:

Sharon Ball - ComDev	Michael Leone - SWEPCO
Mark Bates - ENG	Andy Long - DOTD
Robert Campbell – W&S	Tom Mattox - PUR
Brian Crawford - Asst. CAO	Bonnie Moore - ComDev
Michael Erlund, P.E. - T.E.	Linda Morehead - ENG
Jerry Erwin - ENG	Ernie Negrete - S&D
F. W. Dodge Division	Ron Norwood, P.E. - ENG
Lonnie Fouts - W&S	Autumn Permenter, P.E. - ENG
Patrick Furlong, P.E. - ENG	Pamela Shannon - ENG
Ken Gilliard, CenterPoint	Dale Sibley - CAO
Wayne Goss - ENG	Malcolm Stadtlander - PM
Stanley Harris, P.E. - PWA	Doug Stump - ENG
Clinton Hollis - AT&T	Mary Sylvie - ENG
Ralph Hollis - AT&T	Jim Thomas - SWEPCO
Chad Keim - CenterPoint	Mica Whorton - Comcast
James Kennedy – W&S	Andrew Zagars, P.E. - ENG
Larry Lee - ENG	

FROM: Robert Westerman, P.E.
Assistant City Engineer

Ali Mustapha, P.E.
Assistant City Engineer

Barbara Featherston, P.E.
Assistant City Engineer

The intent of this report is to provide a concise quarterly report of projects currently under design and in construction. For your convenience, each engineering office has sorted and arranged these projects by priority. This is not a complete list of all projects currently being monitored. Should there be questions concerning specific projects, please contact the assigned project manager. Questions concerning non-listed projects or the report in general, should be directed to the appropriate engineering office at 673-6000: Ali Mustapha for drainage and private water and sewer projects, Robert Westerman for street projects, and Barbara Featherston for water and sewer projects.

CITY ENGINEERING PROJECTS

A

ACKARD STREET....2
AIRPORT DITCH REPAIRS....5
AMI LIFT STATION....14
AMISS....10,16
AGURS LIFT STATION....14

B

BACKFLOW PREVENTION PROGRAM....11
BIENVILLE PATH....7,17
BRAELOCK DRIVE....2
BROADMOOR LIFT STATION....10
BROADMOOR SEWER OUTFALL....12
BROWNING ST. DRAINAGE....5
BURGUNDY OAKS....18

C

CAPTAIN SHREVE DR.....2
CARROLL STREET....2
C. E. GALLOWAY....1
CEDAR GROVE TRUNK MAIN....12
CEDAR GROVE BAR SCREEN....14
CHASE ISLAND DRIVE....5
CNG PUBLIC PLANT....4
COLLEGE ST. SEWER MAIN....14
CONCORDIA SUB.....7
CROSS BAYOU LATERAL....6
CROSS LAKE DAM & SPILLWAY....13
CROSS LAKE WATER SHED....11
CVS PHARMACY ELLERBE ROAD & FLOURNOY-LUCAS....7,14

D

DELAWARE LIFT STATION....11
DOWNTOWN PEDESTRIAN WALKWAY....4

E, F

EAST KINGS CORRIDOR....1
8-INCH WATER MAIN TO SERVE SLUDGE FACILITY....17
ELECTRIC SYSTEM RELIABILITY STUDY....15
EIGHT INCH WATER MAIN IMPROVEMENTS (Corbitt, Doris & State Sts.)....17
ENGINEERING SERVICES MISC. WATER & SEWER DESIGN....11
EPA/DOJ NEGOTIATIONS....13
ESPLANADE RAILSBACK RIDGE DR.....19
ESPLANADE SUBDIVISION....7,13,17,18

FAIRFIELD AVENUE....2
FOREST PARK CEMETERY....8
FLOURNOY-LUCAS/ELLERBE W&S MAIN....16

G,H, I

GREENWOOD CEMETERY GATE HOUSE....6

HARRISON ST. WATER MAIN....14
HEARNE SEWER....10
HERSEY D. WILSON....1
HOPE ST. WATER MAIN....10

IDEMA ST....7
I-49 LANDSCAPING....1

J,K,L

JUNIPER PLACE – RIVER OAKS DITCH....5

KELLIWOOD DR....5
KINGSTON ROAD....2
KNIGHT STREET....1

LEWIS PLACE....1
LIFT STATION MAINT. BUILDING....10
LUCAS LIFT STATION....14
LUCAS & N. REGIONAL WWTP....11,16

M

MICHEL ST. WATER MAIN....11
MIDWAY AVENUE....2
MISSOURI AVENUE....2
MORNINGSIDE WATER MAIN....14
MURPHY ST. VIA DUCT....1

N

NEW CASTLE....7,18
NEW WAREHOUSE BUILDING....18
NORRIS FERRY CROSSING....18
NORTH REGIONAL EFFLUENT FORCE MAIN....16

O

OAK HAVEN DRIVE WATER MAIN....18
OCKLEY DITCH....5
ORLEANS COURT AT TWELVE OAKS....7,17

P

PAVED DRAINAGE DITCH REPAIRS....6
PETROHAWK OFFICE BLDG....8
PORT HVAC....15
PROGRAM MANAGEMENT....14
PROVENANCE....8,19

Q, R

QUERBES LIFT STATION....17

RIVERBROOK....17,19
ROSARY LANE SIDEWALK....1
RUSSELL ROAD WATER MAIN....10

S

SCADA UPGRADE PHASE II 14
700 BLOCK OF WOODMONT 2
SID POTTS OFFICE 8
SLUDGE PRESS RELOCATION 14
SOUTH HIGHLAND LIFT STATION 10
SOUTH KIRKWOOD 2
SOUTHERN TRACE 14,17
SPORTRAN 4
STONER FORCE MAIN REPLACEMENT 12

T, U

TEXAS AVENUE TURN LANES 3
3132 STREET LIGHTING 3
TRANSFORMER REHAB 12
TWELVE MILE BAYOU PUMP STATION 11
TWELVE OAKS PROFESSIONAL PLAZA 7,17

UNIVERSITY DR. @ 70TH ST 2

V, W

VARIOUS CITYWIDE SEWER MAINS PHASE I 14

WALLACE FORCE MAIN REPLACEMENT 12
WATER & WASTEWATER ELECTRICAL SYSTEM RELIABILITY PROGRAM 16
WEST WILDERNESS WAY 2
WILLIS KNIGHTON CANCER CENTER 18

X,Y,Z

YOUREE DRIVE/KINGS HIGHWAY 1

PROJECT STATUS REPORT

JUNE 2012

ROADS AND BRIDGES

ACTIVE DESIGN PROJECTS

1. *YOUREE DR./KINGS HWY. INTER.* *Project No. 89-C027*
Project Manager: Westerman Design Firm: C.G.M.
Design Status: Final comments Percent Complete: 99%
Estimated Plan Completion Date:
REMARKS: DOTD has approved funds to bid project. Consultant completing changes requested by DOTD.

2. *MURPHY STREET VIADUCT/BRIDGE REPLACEMENT* *Project No. 98-C007*
Project Manager: Zagars Design Firm: NTB
Design Status: Final Percent complete: 50%
REMARKS: State selected bridge for replacement through off-system bridge program. Survey approved; issued Notice to Proceed on preliminaries. Preliminary plans sent to LA DOTD. Plan in Hand meeting scheduled for Dec. 3, 2008. Post Plan-in-Hand plans complete; forwarded to LA DOTD. Consultant working on final plans.

3. *I-49 LANDSCAPING* *Project No. 01-C001*
Project Manager: Zagars Design Firm: In house
Design Status: Final Percent Complete: 60%
REMARKS: Addressing LA DOTD comments. The A/Engineering Selection Committee has chosen Jerome Nicholas as the landscape consultant. Redesigning landscape plan. Preliminary plan submitted to LA DOTD for review.

4. *HERSEY D. WILSON* *Project No. 11-C003*
Project Manager: Zagars Design Firm: W.T. Winfield
Design Status: In contracts Percent Complete: 0%
REMARKS: Contract in routing for mayor's signature.

5. *KNIGHT STREET* *Project No. 11-C002*
Project Manager: Zagars Design Firm: Balar
Design Status: In contracts Percent Complete: 0%
REMARKS: Contract routing for mayor's signature.

6. *EAST KINGS CORRIDOR IMPROVEMENT* *Project No. 11-C003*
Project Manager: Zagars Design Firm: Hunt Guillot
Design Status: In contracts Percent Complete: 0%

7. *LEWIS PLACE* *Project No. 11-C003*
Project Manager: Zagars Design Firm: Fenner
Design Status: In contracts Percent Complete: 0%

8. *C. E. GALLOWAY* *Project No. 11-C003*
Project Manager: Zagars Design Firm: AFJM
Design Status: In contracts Percent Complete: 0%

9. *ROSARY LANE SIDEWALK* *Project No. 11-C003*
Project Manager: Zagars Design Firm: Owen Eng.
Design Status: In contracts Percent Complete: 0%

10. *WEST WILDERNESS WAY* — *Project No. 11-C003*
Project Manager: Zagars — Design Firm: Raley
Design Status: In contracts — Percent Complete: 0%

11. *UNIVERSITY DR. @ 70TH ST.* — *Project No. 11-C003*
Project Manager: Zagars — Design Firm: CGS
Design Status: In contracts — Percent Complete: 0%

12. *FAIRFIELD AVENUE* — *Project No. 11-C003*
Project Manager: Zagars — Design Firm: Raley
Design Status: In contracts — Percent Complete: 0%

13. *BRAELOCK DRIVE* — *Project No. 11-C003*
Project Manager: Zagars — Design Firm: Mohr
Design Status: In contracts — Percent Complete: 0%

14. *700 BLOCK WOODMONT* — *Project No. 11-C003*
Project Manager: Zagars — Design Firm: Nixon Eng.
Design Status: In contracts — Percent Complete: 0%

15. *KINGSTON ROAD* — *Project No. 11-C003*
Project Manager: Zagars — Design Firm: Civil Design
Design Status: In contracts — Percent Complete: 0%

16. *SOUTH KIRKWOOD* — *Project No. 11-C003*
Project Manager: Zagars — Design Firm: Polaris
Design Status: In contracts — Percent Complete: 0%

17. *MIDWAY AVENUE* — *Project No. 11-C003*
Project Manager: Zagars — Design Firm: EJES
Design Status: In contracts — Percent Complete: 0%

18. *MISSOURI AVENUE* — *Project No. 11-C003*
Project Manager: Zagars — Design Firm: FBL
Design Status: In contracts — Percent Complete: 0%

19. *ACKARD STREET* — *Project No. 11-C003*
Project Manager: Zagars — Design Firm: Goodwin
Design Status: In contracts — Percent Complete: 0%

20. *CARROLL STREET* — *Project No. 11-C003*
Project Manager: Zagars — Design Firm: Goodwin
Design Status: In contracts — Percent Complete: 0%

21. *CAPTAIN SHREVE DRIVE* — *Project No. 11-C003*
Project Manager: Zagars — Design Firm: FBL
Design Status: In contracts — Percent Complete: 0%

SECTION II

OTHER DESIGN PROJECTS

1. *3132 STREET LIGHTING* *Project No. 92-C008*
Project Manager: Westerman Design Firm: TBA
Design Status: Final Percent Complete: 90%
REMARKS: Received pre-acps to schedule plan-in-hand. Awaiting cost information to submit paper work to LA DOTD. Project put on hold until funding is available from the State.

2. *TEXAS AVENUE TURN LANES* *Project No. 01-C032*
Project Manager: Westerman Design Firm: In-house
Design Status: Final Percent Complete: 95%
REMARKS: Submitted to DOTD for permit. Awaiting funds to bid.

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

PROJECTS UNDER CONSTRUCTION

1. *SPORTRAN ADA 2010* — *Project No. 01-C031*
   Project Manager: Zagars — Contract Amount: $176,995.00
   Inspector: Zagars — % work complete: 100%
   Contractor: P. R. Parker — % time used: 100%
   REMARKS: Awaiting lien free.

2. *CNG PUBLIC PLANT* — *Project No. 10-C001*
   Project Manager: Westerman — Contract Amount: $978,000.00
   Inspector: Hunt-Guillot — % work complete: 95%
   Contractor: Boggs & Poole — % time used: 95%
   REMARKS: Under construction; equipment delivery delayed by supplier.

3. *DOWNTOWN PEDESTRIAN WALKWAY PHASE II* — *Project No. 01-C031*
   Project Manager: Lee — Contract Amount: $193,483.50
   Inspector: Hartwell — % work complete: 80%
   Contractor: Fessler & Bowman — % time used: 62%
   REMARKS: Street lights on order.

DRAINAGE

ACTIVE DESIGN PROJECTS

1. *JUNIPER PLACE – RIVER OAKS DITCH IMPROVEMENTS* *Project No. 11-D004*
Project Manager: Mustapha Eng Consultant: NTB
Eng % complete: 0% Eng Contract Value: $55,750
REMARKS: Issued Notice to proceed for Phase 4, Topographic Survey, on June 15, 2012

2. *600-700 BLOCKS BROWNING ST. DRAINAGE* *Project No. 11-D005*
Project Manager: Mustapha Eng Consultant: Hunt Guillot
Eng % complete: 0% Eng Contract Value: $57,000
REMARKS: Issued Notice to Proceed for Phase 4, Topographic Survey, on June 7, 2012. Contract signed; purchase order issued.

3. *AIRPORT DITCH REPAIRS - VALLEY VIEW TO RAILROAD* *Project No. 11-D006*
Project Manager: Mustapha Eng Consultant: IMS
Eng % complete: 0% Eng Contract Value: $156,000
REMARKS: Contract is complete and being routed for mayor's signature.

4. *OCKLEY DITCH IMPROVEMENTS* *Project No. 11-D007*
Project Manager: Mustapha Eng Consultant: EJES
Eng % complete: 0% Eng Contract Value: $135,925
REMARKS: Issued Notice to Proceed for Phase 4, Topographic Survey on June 20, 2012. Contract signed; purchase order issued.

5. *1100 KELLIWOOD DR. DRAINAGE (Citywide)* *Project No. 11-D001*
Project Manager: Mustapha Eng Consultant: In house
Eng % complete: 0% Eng Contract Value: NA
REMARKS: Design is complete; replacement of 15" collapsed storm drain in Long Lake Estates. Bid document being prepared.

6. *10000 BLOCK CHASE ISLAND DRIVE DRAINAGE (Citywide)* *Project No. 11-D001*
Project Manager: Mustapha Eng Consultant: In house
Eng % complete: 50% Eng Contract Value: NA
REMARKS: Survey is complete; a small drainage project to improve drainage and control flooding in the area.

PROJECTS IN BID OR CONTRACT PHASE

1. *GREENWOOD CMETERY GATE HOUSE* *Project No.: 11-D001*
   Flood Mitigation (2011 Citywide)
   Project Manager: Mustapha
   REMARKS: Bid date July 11, 2012.

2. *PAVED DRAINAGE DITCH REPAIRS* *Project No.: 11-D002*
   Cross Bayou Lateral – Phase A
   Project Manager: Furlong
   REMARKS: Bid date July 12, 2012.

3. *PAVED DRAINAGE DITCH REPAIRS* *Project No.: 11-D002*
   Ockley Ditch at Forest Park – Phase B
   Project Manager: Furlong
   REMARKS: Bid date July 17, 2012.

PROJECTS UNDER CONSTRUCTION

1. *CONCORDIA SUBDIVISION* *Project No.* *Private*
   Project Manager: Patrick Furlong
   Project Inspector: Lynn
   Contractor: Douglas Construction
   REMARKS: Addressing punch list items.

2. *ESPLANADE SUBDIVISION RAILSBACK DISTRICT UNIT 2* *Project No.* *Private*
   Project Manager: Patrick Furlong
   Project Inspector: Herrington
   Contractor: R. Carlson
   REMARKS: Construction in progress.

3. *TWELVE OAKS PROFESSIONAL PLAZA* *Project No.* *Private*
   Project Manager: Patrick Furlong
   Project Inspector: Lynn
   Contractor: H&H
   REMARKS: Construction complete; in lien period.

4. *BIENVILLE PATH UNIT 5* *Project No.* *Private*
   Project Manager: Patrick Furlong
   Project Inspector: Lynn
   Contractor: H&H
   REMARKS: Construction complete; in lien period.

5. *ORLEANS COURT IN TWELVE OAKS* *Project No.* *Private*
   Project Manager: Patrick Furlong
   Project Inspector: Lynn
   Contractor: H&H
   REMARKS: Construction complete; in lien period.

6. *CVS AT ELLERBE ROAD & FLOURNOY-LUCAS ROAD* *Project No.* *Private*
   Project Manager: Patrick Furlong
   Project Inspector: Herrington
   Contractor: Project Builders
   REMARKS: Construction complete; in lien period.

7. *IDEMA STREET COMMERCIAL DEVELOPMENT* *Project No.* *Private*
   Project Manager: Patrick Furlong
   Project Inspector: Lynn
   Contractor: Cochran
   REMARKS: Construction complete; in lien period.

8. *NEWCASTLE SUBDIVISION, UNIT 14-B* *Project No.* *Private*
   Project Manager: Patrick Furlong
   Project Inspector: Herrington
   Contractor: Southern Home Builders
   REMARKS: Under construction.

9. *PETROHAWK OFFICE BUILDING* *Project No.* *Private*
Project Manager: Patrick Furlong
Project Inspector: Herrington
Contractor: McInnis
REMARKS: Under construction.

10. *ESPLANADE – RAILSBACK RIDGE DR. EXTENSION PH 4* *Project No.* *Private*
Project Manager: Patrick Furlong
Project Inspector: Glen Herrington
Contractor: R. Carlson
REMARKS: Under Construction.

11. *SID POTTS OFFICE – DRAINAGE* *Project No.:* *Private*
Project Manager: Patrick Furlong
Project Inspector: Bobby Lynn
Contractor: Hawn
REMARKS: Under Construction.

12. *PROVENANCE UNIT E* *Project No.:* *Private*
Project Manager: Patrick Furlong
Project Inspector: Glen Herrington
Contractor: H&H
REMARKS: Under Construction.

13. *FOREST PARK CEMETERY – 60" STORM DRAIN CLEANING* *Project No.* *11-D001*
Project Manager: Patrick Furlong
Project Inspector: Bobby Lynn
Contractor: Brothers Concrete
REMARKS: Complete.

Contract Amount: $48,500
% complete: 100%
% time used: 50%

WATER & SEWERAGE

ACTIVE DESIGN PROJECTS

1. *T. L. AMISS WTP COMPREHENSIVE IMPS.* *Project No. 98-E006*
Project Managers: Featherston
Eng % complete: 95%
Eng Consultant: AECOM
Eng Contract Value: $4,459,635
REMARKS: Plant 2 Floculation/Sedimentation System Improvements complete. Contractor finishing punch list items. Raw water under construction. Plant 2E to bid in August 2012.

2. *HEARNE SEWER IMPROVEMENTS*
(Midway to Westover) *Project No. 05-F023*
Project Manager: Featherston
Eng. Consultant: In-house
Eng. % complete: 0%
REMARKS: On hold pending funding.

3. *HOPE STREET AREA WATER MAIN IMPROVEMENTS* *Project No. 05-E015*
Project Manager: Featherston
Eng Consultant: Hyde Engineering
Eng % complete: 95%
REMARKS: Preparing contract. Notice to Proceed sent out Jan 19, 2007. Topo map due March 13, 2007. Received Topo; moving forward with preliminary plans. Preliminary plans complete; on hold.

4. *RUSSELL ROAD WATER MAIN IMPROVEMENTS* *Project No. 05-E001*
Project Manager: Permenter
Eng Consultant: Sepahan
Eng % complete: 95%
REMARKS: Final plans in review.

5. *BROADMOOR LIFT STATION IMPROVEMENTS* *Project No. 05-F003*
Project Manager: Featherston
Eng Consultant: Three Fold
Eng % complete: 85%
REMARKS: Redesign underway.

6. *SOUTH HIGHLAND LIFT STATION IMPROVEMENTS* *Project No. 05-F017*
Project Manager: Permenter
Eng Consultant: Buchart-Hart
Eng complete: 85%
REMARKS: In design; to advertise September 2012.

7. *LIFT STATION MAINTENANCE BUILDING* *Project No. 98-F001*
Project Manager: Featherston
Eng. Consultant: Denmon
Eng. % complete: 90%
REMARKS: Project to bid in August 2012.

8. *LUCAS & NORTH REGIONAL WWTP EXPANSION* *Project No.* *00-F001*
Project Manager: Permenter
Eng. Consultant: CDM-Smith
Eng. % complete: 99%
REMARKS: Wet weather outfall construction under construction. To be complete in July 2012.

9. *MICHEL ST. WATER MAIN IMPROVEMENTS* *Project No.* *05-E008*
1600 & 1700 blocks
Project Manager: Bates
Eng. Consultant: Polaris
Eng. % complete: 100%
REMARKS: Consultant completed topography survey; final design complete. Construction on hold pending funding.

10. *CROSS LAKE WATER SHED SEWER IMPROVEMENTS* *Project No.* *06-F001*
Project Manager: Featherston
Eng. Consultant: Stuart
Eng. % complete: 30%
REMARKS: Revised comments sent to consultant.

11. *BACKFLOW PREVENTION DESIGN* *Project No.* *04-E002*
Project Manager: Permenter
Eng. Consultant: CDM-Smith
Eng.% complete: 95%
REMARKS: Project to advertise in August 2012.

12. *BACKFLOW PREVENTION PROGRAM* *Project No.* *04-E002*
Project Manager: Featherston
Eng. Consultant: BKI
Eng. % complete: 90%
REMARKS: Draft report submitted.

13. *ENGINEERING SERVICES* *Project No.* *RFS# 10-709*
MISCELLANEOUS WATER & SEWER DESIGN
Project Manager: Permenter
Eng.Consultant: CGS Engineering
Eng. % complete: N/A
REMARKS: Design underway for various lift stations, sewer mains and water mains.

14. *TWELVE MILE BAYOU PUMP STATION*
PUMPING IMPROVEMENTS *Project No.* *11-E003*
Project Manager: Featherston
Eng % complete: N/A
Eng Consultant: BBC
Eng Contract Value: $485,300
REMARKS: Design notice to proceed issued March 26, 2012.

15. *DELAWARE LIFT STATION IMPROVEMENTS* *Project No.* *11-F004*
Project Manager: Permenter
Eng % complete: N/A
Eng Consultant: Mohr and Associates, Inc.
Eng Contract Value: $42,000
REMARKS: Notice to Proceed issued March 12, 2012.

16. *CEDAR GROVE TRUNK MAIN REPAIR* *Project No. 11-F002*
Project Manager: Featherston
Eng % complete: N/A
Eng Consultant: Coyle
Eng Contract Value: $200,000
REMARKS: Notice to proceed pending SSES work.

17. *BROADMOOR SEWER OUTFALL 48" SEWER MAIN REHAB* *Project No. 11-F001*
Project Manager: Permenter
Eng % complete: N/A
Eng Consultant: Atchley & Atchley, Inc.
Eng Contract Value: $165,000
REMARKS: Notice to proceed issued Feb. 13, 2012. Preliminary report received April 23.

18. *WALLACE FORCE MAIN REPLACEMENT* *Project No. 11-F005*
Project Manager: Permenter
Eng % complete: N/A
Eng Consultant: CGS
Eng Contract Value: $333,000
REMARKS: Preliminary design.

19. STONER FORCE MAIN REPLACEMENT *Project No. 11-F006*
Project Manager: Featherston
Eng % complete: N/A
Eng Consultant: Civil Design
Eng Contract Value: $500,000
REMARKS: Preliminary design.

20. *LUCAS & N. REGIONAL WWTP IMPROVEMENTS* *Project No. 11-F007*
Project Manager: Featherston
Eng % complete: N/A
Eng Consultant: MWH
Eng Contract Value: $411,000
REMARKS: In contracts.

21. *TRANSFORMER REHAB* *Project No.*
Project Manager: Doug Stump
Eng % complete:
Eng Consultant: AF&M
Eng Contract Value:
REMARKS:

SECTION II

OTHER DESIGN PROJECTS

1. *CROSS LAKE DAM & SPILLWAY* *Project No.* *05-E012*
   Project Manager: Featherston
   Engineer: Atchley
   REMARKS: Atchley & Atchley design consultant. Report complete. Vegetation removal project underway.

2. *EPA/DOJ NEGOTIATIONS* *Project No.* *10-F001*
   Project Manager: Featherston
   Engineer: BKI
   REMARKS: Wet weather flow metering complete. Affordability study and hydraulic model underway. RFP for SSES work in review.

SECTION III

PROJECTS IN BID OR CONTRACT PHASE

1. *PROGRAM MANAGEMENT* *Project No.* *11-F008*
Project Manager: Featherston
REMARKS: In contracts.

2. *SCADA UPGRADE PHASE II* *Project No.* *09-E001*
Project Manager: Stump
REMARKS: Contract sent to Revere.

3. *AGURS LIFT STATION IMPROVEMENTS* *Project No.* *05-F002*
Project Manager: Featherston
REMARKS: In contracts; Peck construction.

4. *LUCAS LIFT STATION IMPROVEMENTS* *Project No.* *05-F013*
Project Manager: Featherston
REMARKS: In contracts; Max Foote construction.

5. *AMI LIFT STATION IMPROVEMENTS* *Project No.* *05-F025*
Project Manager: Permenter
REMARKS: In contracts; Wicker construction.

6. *SOUTHERN TRACE GRAVITY SEWER* *Project No.* *11-F008*
Project Manager: Permenter
REMARKS: In contracts; Perot Plumbing.

7. *COLLEGE ST. SEWER MAIN* *Project No.* *11-F008*
Project Manager: Permenter
REMARKS: David Lawler Construction

8. *HARRISON ST. WATER MAIN IMPROVEMENTS* *Project No.* *05-E008*
Project Manager: Bates
REMARKS: Pre-bid routing.

9. *VARIOUS CITY-WIDE SEWER MAINS PHASE I* *Project No.* *11-F008*
Project Manager: Bates
REMARKS: In contracts.

10. *CEDAR GROVE BAR SCREEN* *Project No.* *05-F025*
Project Manager: Doug Stump
REMARKS: In contracts; Cecil Gassiott construction.

11. *MORNINGSIDE 8-INCH WATER MAIN* *Project No.* *05-E008*
Project Manager: Doug Stump
REMARKS: In contracts; David Lawler construction.

12. *SLUDGE PRESS RELOCATION* *Project No.* *98-F014*
Project Manager: Doug Stump
REMARKS: Additional funding needed.

13. *PORT HVAC* *Project No.* *05-F025*
Project Manager: Doug Stump
REMARKS: In contracts; Wilcoxin Air.

14. *ELECTRIC SYSTEM RELIABILITY STUDY* *Project No.*
Project Manager: Doug Stump
REMARKS: Finalizing report.

SECTION IV

CAPITAL PROJECTS UNDER CONSTRUCTION

1. *LUCAS & NORTH REGIONAL WWTP EXPANSION* *Project No. 00-F001*
Project Managers: Featherston
Eng. Percent Complete: 99% of overall program
Eng. Consultant: Camp Dresser & McKee
Eng. Contract Value: $11,000,000
REMARKS: Construction percent complete:
Lucas WWTP Project #1 (Max Foote Construction; $18,000,000; 100% complete)
Lucas WWTP Project #2 (Max Foote Construction; $6,000,000; 100% complete)
Lucas WWTP Project #3A (Max Foote Construction; $3,400,000; 100% complete)
North Regional WWTP Project #2 (Max Foote Construction; $24,500,000; 100% complete)
Lucas WWTP #3B & North Regional #3: ($14,550,000; 100% complete)
North Regional Project #1: (Cecil Gassiott LLC; $1,331,685.00; 85% complete)

2. *FLOURNOY-LUCAS/ ELLERBE ROAD (LA 523)* *Project No. 08-E002*
Youree Drive to LA 526
Project Manager: Featherston Contract Amount: $1,461,815.95
Const. Manager: % complete: 100%
Inspector: Bates
Contractor: Wicker
REMARKS: Water & sewer main relocates completed along Flournoy-Lucas (Youree to Ellerbe) as of Aug. 25, 2009. Issued final change order.

3. *WATER AND WASTEWATER ELECTRICAL SYSTEM* *Project No. 98-E006*
RELIABILITY PROGRAM
Project Manager: Stump Contract Amount: $2,779,000
Contractor: Copeland Electric % complete: 99%
REMARKS: Notice to proceed June 25, 2009. In testing phase.

4. *AMISS WTP NO. 2 & ADMIN. BUILDING* *Project No. 05-E002*
Project Manager: Featherston Contract Amount: $6,896,990.00
Inspector: AECOM % complete: 100%
Contactor: Cecil Gassiott LLC
REMARKS: In testing phase; contractor completing punch list.

5. *NORTH REGIONAL WASTEWATER TREATMENT PLANT PROJECT* *Project No.: 00-F001*
EFFLUENT FORCE MAIN Contract Amount: $1,331,685.00
Project Manager: Permenter % complete: 75%
Project Inspector: Pinchback
Contractor: Cecil Gassiott
REMARKS: Construction underway.

6. *AMISS RAW WATER PIPING* *Project No. 11-E002*
Project Manager: Featherston Contract Amount: $2,948,585.13
Contractor: Eutaw % complete: 5%
REMARKS: In construction.

7. *QUERBES LIFT STATION IMPROVEMENTS* *Project No.* *05-F016*
Project Manager: Featherston
REMARKS: Bidding.

8. *8-INCH WATER MAIN TO SERVE SLUDGE DISPOSAL SYSTEM* *Project No.* *05-E008*
Project Manager: Permenter
REMARKS: Advertising bid date April 12, 2012.

9. *8-INCH WATER MAIN IMPROVEMENTS* *Project No.* *05-E008*
(Corbitt St., Doris St., & State St.)
Project Manager: Permenter
REMARKS: Advertising bid date April 12, 2012.

PRIVATE PROJECTS UNDER CONSTRUCTION

1. *RIVERBROOKE NO. 3*
Project Manager: Furlong
Inspector: Mudd
Contractor: Branch
REMARKS: Utilities installed; awaiting paving to complete and utility grade adjustment.

2. *SOUTHERN TRACE PH. V, SEC. XXVI*
Project Manager: Furlong
Inspector: Bates
Contractor: R. L. Branch
REMARKS: Utilities installed; awaiting punch list completion.

3. *ESPLANADE SUBDIVISION – Railsback District Unit 2*
Project Manager: Furlong
Inspector: Mudd
Contractor: Pulley Construction
REMARKS: Utilities installed; awaiting punch list completion.

4. *BIENVILLE PATH UNIT 5*
Project Manager: Furlong
Inspector: Mudd
Contractor: R. L. Branch
REMARKS: Utilities installed; awaiting utility grade adjustment.

5. *TWELVE OAKS PROFESSIONAL PLAZA*
Project Manager: Furlong
Inspector: Mudd
Contractor: R. L. Branch
REMARKS: In lien period.

6. *ORLEANS COURT AT TWELVE OAKS*
Project Manager: Furlong
Inspector: Mudd
Contractor: R. L. Branch
REMARKS: Under construction.

7. *NEW WAREHOUSE BUILDING (Augers Properties)*
Project Manager: Furlong
Inspector: Bates
Contractor: Pulley
REMARKS: In lien period.

8. *CVS – ELLERBE ROAD & FLOURNOY-LUCAS ROAD*
Project Manager: Furlong
Inspector: Mudd
Contractor: Ruthledge
REMARKS: In lien period.

9. *ESPLANADE SEWER FORCE MAIN CROSSING BAYOU PIERRE*
Project Manager: Furlong
Inspector: Mudd
Contractor: Pulley
REMARKS: Under construction.

10. *ESPLANADE NORTH – SEWER MAIN OUTFALL*
Project Manager: Furlong
Inspector: Mudd
Contractor: Pulley
REMARKS: Under construction.

11. *NEW CASTLE SUBDIVISION, UNIT 14-B*
Project Manager: Furlong
Inspector: Mudd
Contractor: Branch
REMARKS: Under construction.

12. *OAK HAVEN DRIVE WATER MAIN EXTENSION*
Project Manager: Furlong
Inspector: Mudd
Contractor: Wicker
REMARKS: In lien period.

13. *BURGUNDY OAKS SUBDIVISION, UNIT 12*
Project Manager: Furlong
Inspector: Mudd
Contractor: Delta Construction
REMARKS: Under construction.

14. *NORRIS FERRY CROSSING, UNIT 7*
Project Manager: Furlong
Inspector: Mudd
Contractor: Pulley
REMARKS: Utilities installed; awaiting utility grade adjustment.

15. *ESPLANADE – NORTH WATER MAIN EXTENSION*
Project Manager: Furlong
Inspector: Mudd
Contractor: Pulley
REMARKS: Under construction.

16. *WILLIS KNIGHTON CANCER CENTER IBH PROTON*
Project Manager: Furlong
Inspector: Mudd
Contractor: McInnis
REMARKS: Under construction.

17. *PROVENANCE – PHASE I, UNIT E*
Project Manager: Furlong
Inspector: Mudd
Contractor: Wicker
REMARKS: Under construction.

18. *PROVENANCE – PHASE I, UNIT F*
Project Manager: Furlong
Inspector: Mudd
Contractor: Branch
REMARKS: Under construction.

19. *RIVERBROOK SUBDIVISION UNIT 5*
Project Manager: Furlong
Inspector: Mudd
Contractor: Wicker
REMARKS: Under construction.

20. *ESPLANADE – RAILSBACK RIDGE DRIVE EXTENSION – PHASE 4*
Project Manager: Furlong
Inspector: Mudd
Contractor: Pulley
REMARKS: Under construction.